



---

# Detector Replan: Transition to Science Run

Stan Whitcomb  
NSF Review  
May 9, 2000



# Progress Against Schedule?

---

- Exciting technical progress on detector installation/commissioning
- However, a number of minor problems and delays:
  - » Start-up problems in seismic isolation production
  - » Adhesion problems for the magnet/standoff assembly to the optics
  - » Handling and fixture problems for completed suspension assemblies
  - » Loss of needed flourel components due to a tornado
  - » Re-baking of the seismic stack spring seats to mitigate water outgassing
  - » Number of secondary delays (not on critical path, but “just in time”)
- Work-arounds have minimized delays, but...
  - » **Detector commissioning is about 7 months behind schedule**



# Original Installation and Commissioning Plan

---

- Original “plan” formulated in 1994
  - » Fab and install all three interferometers as rapidly as possible
  - » Commission them nearly simultaneously
  - » Single remaining milestone: Initiate coincidence testing – 12/00
- Suffers from two main weaknesses....
  - » By installing all three interferometers before beginning commissioning, any design deficiencies are replicated three times
    - Example: Suspension controllers
  - » Sequential installation and commissioning episodes do not use the range of skills of the LIGO staff as effectively as possible
- ...and one unnecessary constraint:
  - » To begin coincidence testing only after all three interferometers are operational, unduly drives the installation of the third interferometer



# Reformulated Installation and Commissioning Plan

---

- Delay completion of the third interferometer (the Hanford 4km interferometer):
  - » Enable lessons learned from first two interferometers to be realized in redesign before installation (minimizes re-work/re-installation)
  - » Reduce simultaneous installation and commissioning workload on the LIGO lab staff
- Use the Hanford 2 km interferometer as a “pathfinder” to identify problems early
- Use the Livingston 4 km interferometer for problem resolution & detailed characterization
  - Example: Modecleaner servo characterization



# Reformulated Installation and Commissioning Plan (continued)

---

- Initiate coincidence testing when the first two interferometers are at a useful strain sensitivity
  - » Redefinition of “Initiate coincidence testing” milestone from three interferometers to two
- Define clear decision points in the schedule for the third interferometer installation elements
  - » Perform all in-vacuum work and infrastructure as early as possible
  - » Delay installation of the servo-control electronics until we’ve gained enough experience to incorporate anticipated re-design
- Smoothest path to successful Science Run



# LIGO I Science Run

---

- Begins with reliable and calibrated coincidence data on three interferometers and stable configuration
  - » Not triggered by specific sensitivity number
  - » Early coincidence data for testing analysis techniques and software
  - » Involvement of LSC in detector characterization and data analysis
- Data runs to be alternated with improvements to reach design goals in sensitivity and reliability
- Commitment to acquire at least one year of integrated data at  $h \sim 10^{-21}$  before initiating LIGO II



# On-site Participation of LSC in LIGO I

---

- What marks transition from fabrication to research?
  - » Not clearly defined in Cooperative Agreement
- Enables non-LIGO Lab groups in LSC to participate in research in detector characterization
  - » Strengthen effort to achieve full sensitivity
  - » Provide training and “real-interferometer” experience for LSC
- Propose that individual detectors become available for LSC research (subject to LIGO Lab scheduling and configuration control) **when:**
  - » “Final” hardware configuration installed (no kludges)
  - » Gross electronic and mechanical deficiencies fixed (oscillations, line spikes, rubbing, ...)
  - » Locks for long enough times to make meaningful measurements



# Top Level Schedule

ID	Task Name	1998			1999				2000				2001				2002			
		Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1	LHO 2km IFO	[Timeline bar from Q2 1998 to Q4 2001]																		
14	LLO 4km IFO				[Timeline bar from Q1 1999 to Q4 2001]															
30	LHO 4km IFO	[Timeline bar from Q2 1998 to Q4 2001]																		
44	Coincidence Engineering Run starts													[Timeline bar from 12/22 to 7/18]						
45	Observatory Operations & improvements													[Timeline bar from Q2 2001 to Q3 2002]						
46	Science Run starts													[Timeline bar from 12/20 to 7/17]						






# Projected Significant Events

<b>Hanford 2km interferometer</b>	Seismic isolation installed Input Optics completed Single arm test complete Interferometer installed Interferometer locked	done done done 8/00 12/00
<b>Livingston 4km interferometer</b>	Seismic isolation installed Input Optics completed Interferometer installed Interferometer locked	done 7/00 10/00 2/01
<b>Coincidence Engineering Run (Hanford 2km &amp; Livingston 4km)</b>	Initiate Complete	7/01 7/02
<b>Hanford 4km interferometer</b>	Seismic isolation installed All in-vacuum components installed interferometer installed interferometer locked	done 10/00 6/01 8/01
<b>LIGO I Science Run (3 interferometers)</b>	Initiate Complete (obtain 1 yr @ $h \sim 10^{-21}$ )	7/02 1/05



# Revised Schedule





# Summary

---

- **Installation & Commissioning successes!**
  - » Two Mode Cleaners aligned and locked
  - » The 2km long arm cavity test completed last month (Lock durations up to 10 hours!)
  - » Have operated essentially all key pieces of full interferometer (separately)
- **Delays have caused us to replan Installation & Commissioning**
  - » 7 month delay due to installation problems on the critical path
  - » More effective plan for installation and commissioning
    - Redefinition of “Initiate coincidence testing” milestone
- **New plan ensures a smooth transition into Science Run**