



LIGO I and the vision for LIGO II


Barry Barish
NSF Panel
Oct 25, 1999



LIGO

astrophysical sources

Sensitivity of LIGO to coalescing binaries





LIGO

approach

● LIGO I

- » detector parameters chosen as a balance between **demonstrated technologies** and sensitivity sufficient for **plausible detection**
- » designed in the flexibility for upgrading subsystems for LIGO II
- » advanced R & D program toward LIGO II begun in 1997

● Rate for the detection of gravitational waves from burst sources

- » *Strain: $h \propto 1/d$* [d = source distance]
- » *Rate: $R \propto d^3$*
- » $R_{LIGOII} / R_{LIGOI} > 1000$

● LIGO II

- » the timing and the concept are driven by the large increased physics reach



LIGO
NSB Report

Barry Barish
November 17, 1994



NSB
11/17/94

1



LIGO Sites



Gravitational Wave Detection Strategy

□ Interferometer Sensitivity

⇒ R&D Program

- Technology Development
- Demonstration Experiments

⇒ Engineering Implementation

- Precision Engineering Design
- Quality Control

□ Two Sites - Three Interferometers

⇒ Single Interferometer ~50/hr

- non-gaussian level

⇒ Hanford (Doubles) ~1/day

- correlated rate (x1000)

⇒ Hanford + Livingston <0.1/yr

- uncorrelated (x5000)



Detection Strategy

Coincidences

- Two detectors separated by 3000 km
 - » coincident within difference in time of arrival for gravitational waves moving at speed of light
 - » coincident time window $Dt \sim 30 \text{ msec}$ required

- Note that from the recently published 40m analysis:
 - » “*Observational Limit on Gravitational Waves from Binary Neutron Stars in the Galaxy*”
 - Phys.Rev.Lett. 83 (1999) 1498
 - » candidate rate $\sim 50 / \text{hour}$
 - (> 4 sigma bursts)
 - » limit after template analysis $< 0.3 / \text{hour}$



LIGO Plans

main activity

- | | |
|-------------|--|
| 1996 | Construction Underway
-mostly civil |
| 1997 | Facility Construction
-vacuum system |
| 1998 | Interferometer Construction
-complete facilities |
| 1999 | Construction Complete
-interferometers in vacuum |
| 2000 | Commission Detectors
-first light; testing |
| 2001 | Engineering Tests
-sensitivity; engineering run |



LIGO Facilities

- The Sites
- Civil Construction
- Beam Tubes
- Vacuum Systems

Civil Construction

□ Characteristics

⇒ Structures, Foundation, Roads, etc

- Large and Clean Laboratory Bldgs
- Beam Enclosures
- Office/Lab Space

⇒ Requirements

- Seismic Stability, Noise Sources, etc
- Cleanliness

Civil Construction

□ Characteristics

⇒ Structures, Foundation, Roads, etc

- Large and Clean Laboratory Bldgs
- Beam Enclosures
- Office/Lab Space

⇒ Requirements

- Seismic Stability, Noise Sources, etc
- Cleanliness



LIGO

sites



- Hanford Observatory



- Livingston Observatory



Civil Construction

office & corner station



- Hanford



- Livingston

Beam Tube

□ Characteristics

⇒ Arm Lengths - 4km

⇒ Tube Diameter - 4 ft

⇒ Initial Detector

- 10^{-6} torr Hydrogen; 10^{-7} torr Water


⇒ Advanced Detectors

- 10^{-9} torr Hydrogen; 10^{-10} torr Water


⇒ Quality Control

- (materials, welding, cleaning, etc)

Beam Tube



Beam Tube Enclosure




Beam Tube




- Livingston beam tube under construction in January 1998
- 65 ft spiral welded sections
- girth welded in portable clean room in the field

Beam Tube Bakeout





Bakeout results



Beam Tube Bakeout Results ^a

NOTE: All results except for H₂ are upper limits

Species	Goal ^b	Hanford				Livingston	
		HY2	HY1	HX1	HX2	LX2	
H ₂	4.7	4.8	6.3	5.2	4.6	4.3	x 10 ⁻¹⁴ torr liters/sec/cm ²
CH ₄	48000	< 900	< 220	< 8.8	< 95	< 40	x 10 ⁻²⁰ torr liters/sec/cm ²
H ₂ O	1500	< 4	< 20	< 1.8	< 0.8	< 10	x 10 ⁻¹⁸ torr liters/sec/cm ²
CO	650	< 14	< 9	< 5.7	< 2	< 5	x 10 ⁻¹⁸ torr liters/sec/cm ²
CO ₂	2200	< 40	< 18	< 2.9	< 8.5	< 8	x 10 ⁻¹⁹ torr liters/sec/cm ²
NO+C ₂ H ₆	7000	< 2	< 14	< 6.6	< 1.0	< 1.1	x 10 ⁻¹⁹ torr liters/sec/cm ²
H _n C _p O _q	50-2 ^c	< 15	< 8.5	< 5.3	< 0.4	< 4.3	x 10 ⁻¹⁹ torr liters/sec/cm ²
air leak	1000	< 20	< 10	< 3.5	< 16	< 7	x 10 ⁻¹¹ torr liter/sec

^a Outgassing results correct to 23 C

^b Goal: maximum outgassing to achieve pressure equivalent to 10⁻⁹ torr H₂ using only pumps at stations


^c Goal for hydrocarbons depends on weight of parent molecule; range given corresponds with 100-300 AMU

Vacuum Equipment

□ Characteristics

- ⇒ Enormous Volume (~20,000 m³)
- ⇒ Mostly Standard Vac. Equipment
 - 1st stage roughing - Atm -> 0.1 torr
 - 2nd stage roughing - 0.1 torr -> 10⁻⁶ torr
 - Steady State - Ion/getter pumps.
- ⇒ Large Gate Valves (4ft diam)
 - access and flexibility
- ⇒ Controls and Monitoring

Vacuum Chambers



- Large Vacuum Chambers (BSC)



- Horizontal Access Chambers




Vacuum Equipment

Livingston Corner Station



Seismic Isolation




Optics

- All optics polished & coated
 - » Microroughness within spec. (<10 ppm scatter)
 - » ROC within spec. ($\delta R/R < 5\%$, except for BS)
 - » Coating defects within spec. (pt. defects < 2 ppm, 10 optics tested)
 - » Coating absorption within spec. (<1 ppm, 40 optics tested)

- LHO 2km interferometer:
 - » All optics at site, complete


- LLO:
 - » Characterization in progress at Caltech
 - » Recycling mirror delivered for installation






LIGO

metrology




● Caltech




● CSIRO

LIGO


Laser




- Nd:YAG
- 1.064 μm
- Output power > 8W in TEM00 mode



Laser Prestabilization



- frequency noise:
 $\delta\nu(f) < 10^{-2}\text{Hz}/\text{Hz}^{1/2}$
 $40\text{Hz} < f < 10\text{KHz}$



- intensity noise:
 $\delta I(f)/I < 10^{-6}/\text{Hz}^{1/2}$,
 $40\text{ Hz} < f < 10\text{ KHz}$



Status and Plans

- The LIGO facilities are essentially complete (fall 1999), as stated to the NSB in 1994. This has motivated us to host a dedication ceremony in Livingston (Nov 11-12).
- The 'performance' of the facilities meets the LIGO requirements and will support LIGO II and beyond.
- The detector subsystem construction is far along and meets our performance requirements.
- The detector commissioning is underway. The planning milestones will allow sufficient validation from LIGO I before the LIGO II project funds are awarded.

Project Structure

- **Traditional Structure**
 - ⇒ "Product" Oriented
 - ⇒ Parallels WBS System
- **Project Management (top level)**
 - ⇒ Overall Responsibility for LIGO
 - NSF;MIT; Caltech
 - ⇒ Integration of LIGO
 - Systems Eng; Integration; Modeling
 - ⇒ Project Controls
 - Cost/Schedule
 - Configuration Management
 - Contingency Management
- **Group and Task Leaders**
 - ⇒ Responsible for Deliverables

Project Management Personnel

□ Reorganization/Strengthening

⇒ New Structure and Top Management

⇒ Augmented Staff

- Total: (+22 all levels; 4+ yrs; +\$16M)

□ Key Management Personnel

⇒ Principal Investigator

- B. Barish (Caltech) March 94

⇒ Project Manager

- G. Sanders (LANL) Aug 94

⇒ Project Controls

- P. Lindquist (CEBAF) Oct 94

⇒ Project Integration

- A. Lazzarini (KAMAN Corp) Oct 94

□ Other Important Additions

Cost Estimate

□ LIGO Costing Bases

- ⇒ New WBS - Products, Manpower
- ⇒ Contingency Methodology
- ⇒ Estimate in \$FY94, then escalated

□ Cost Estimate Documentation

- ⇒ Cost Book; Baseline 1; Summaries

□ Cost Estimate (All Costs)

- ⇒ Pre-Construct R&D (1991) \$ 4.6M
- ⇒ Construct (incl R&D) \$292.1M
- ⇒ Operations (thru 2001) \$68.7M



LIGO

facilities milestones

Milestone Description	PMP	Projection/ Actual	PMP	Projection/ Actual
	Hanford		Livingston	
Initiate Site Development	Mar-94	Mar-94	Aug-95	Jun-95
Beam Tube Final Design Review	Apr-94	Apr-94	Apr-94	Apr-94
Select A&E Contractor	Nov-94	Nov-94	Nov-94	Nov-94
Complete Beam Tube Qualification Test	Feb-95	Apr-95	Feb-95	Apr-95
Select Vacuum Equipment Contractor	Mar-95	Jul-95	Mar-95	Jul-95
Complete Performance Measurement Baseline	Apr-95	Apr-95	Apr-95	Apr-95
Initiate Beam Tube Fabrication	Oct-95	Dec-95	Oct-95	Dec-95
Initiate Slab Construction	Oct-95	Feb-96	Jan-97	Jan-97
Initiate Building Construction	Jun-96	Jul-96	Jan-97	Jan-97
Joint Occupancy	Sep-97	Oct-97	Mar-98	Feb-98
Accept Tubes and Covers	Mar-98	Mar-98	Mar-99	Oct-98
Beneficial Occupancy	Mar-98	Mar-98	Sep-98	Dec-98
Accept Vacuum Equipment	Mar-98	Nov-98	Sep-98	Jan-99
Initiate Facility Shakedown	Mar-98	Nov-98	Mar-99	Jan-99



LIGO


detector milestones

Milestone Description	PMP	Projection/ Actual
Beam Splitter Chamber Stack Final Design Review	Apr-98	Aug-98
Core Optics Support Final Design Review	Feb-98	Nov-98
Horizontal Access Module Final Design Review	Apr-98	Jun-98
Core Optics Components Final Design Review	Dec-97	May-98
Input/Output Optics Final Design Review	Apr-98	Mar-98
Pre-Stabilized Laser Final Design Review	Aug-98	Mar-99
Alignment Sensing Final Design Review	Apr-98	Jul-98
Length Sensing Final Design Review	May-98	Jul-98
Washington Controls Area Net Ready to Install	Apr-98	Mar-98
Control and Data System (CDS) Data Acquisition Fi	Apr-98	May-98
Physics Environment Monitoring Final Design Review	Jun-98	Oct-97
Detector System Preliminary Design Review	Dec-97	Oct-98
Begin Washington Interferometer Installation	Jul-98	Jul-98
Begin Louisiana Interferometer Installation	Jan-99	Jan-99
Begin Coincidence Tests	Dec-00	Dec-00



LIGO


costs & commitments





LIGO


contingency vs percent complete





Staffing

labor distribution projections



Project Status and Plans

- **Ready for Construction Phase**

- ⇒ Acquisition Plans; Designs; etc

- **Construction Project**

- ⇒ Complete in 1999

- **Operations**

- ⇒ Begins as Construction is Completed

- ⇒ Operational during 2000

- ⇒ Design Goal by end of 2001



The Path to LIGO II



LIGO II

- LIGO Scientific Collaboration (LSC)
- Advanced R & D toward LIGO II
 - » funded in LIGO Lab and LSC groups since 1998 at level of ~\$6M/yr
- LSC White Paper (concept for LIGO II)
 - » the physics reach (K. Thorne)
 - » the technical reach (R. Weiss)
 - » reference design (Strain, Gustafson and Shoemaker)
- Conceptual Project Book (Sanders)
 - cost & management
 - schedule, manpower and impact on LIGO I
 - installation and commissioning
- Other aspects of LIGO II (closed session)
 - » international collaboration (GEO, ACIGA)
 - » electronics and computing (Lazzarini)




LIGO Scientific Collaboration

Institution	Heads	FTE	LIGO I - Heads	LIGO I - FTE
ACIGA -Australia	23	14.9	0	0
Caltech - CACR	3	0.7	3	0.7
Caltech - CaRT	8	3.4	8	3.4
Caltech - CEGG	2	1.6	1	0
Cornell	2	1.8	2	1.8
Univ of Florida	12	9.2	12	9.2
GEO	34	19.2	2	0.3
NAOJ - TAMA	3	1.1	0	0
JILA	6	3.1	0	0
LSU	5	3.4	0	0
Lousiana Tech	6	1.2	6	1.2
Univ of Michigan	2	1.5	2	1.5
Moscow State University	11	10	0	0
Oregon University	7	4.4	7	4.4
Institute of Applied Physics - Russia	12	9.5	0	0
Stanford University	21	14.3	0	0
Syracuse	5	5	1	1
Univ of Texas - Brownsville	2	0.5	2	0.5
Univ of Wisconsin - Milwaukee	7	4.5	7	4.5
Total : non LIGO Laboratory	171	109.3	53	28.5
LIGO Hanford	12	12	12	12
LIGO Livingston	7	7	7	7
LIGO MIT	17	17	17	17
LIGO Caltech	52	51	52	51
Total : LIGO Laboratory	88	87	88	87
Total LSC	259	196.3	133	115.5



LIGO I to LIGO II


the noise floor





LIGO II

reference design



● Features

- » increased laser power
- » improved suspension
- » improved seismic isolation
- » new test mass material
- » new optical configuration



LIGO Science

physics schedule

- Run I (LIGO I ~2002-2005)

- » begins after $h \sim 10^{-21}$ attained
- » two year run allows first neutron binary search (live time ~ 1 yr)
- » plus one extra year for special running or coincidences with Virgo etc.
- » LIGO I Collaboration

- Run II (LIGO II ~2007-2009)

- » design sensitivity $h \sim 10^{-22}$
- » rate $> 1000 \times$ LIGO I \Rightarrow **1 day to exceed Run 1**
- » broad LSC participation in implementation

- Advanced Detectors (> 2010)

- » sensitivity $h \sim 10^{-23}$?
- » not limited by noise floor from facilities
- » new optical configurations, new vacuum chambers, floor space, etc