



G960154- 01 - O-P

1. Wet material being removed from Southeast side of Corner Station.

G960154- 02 - O-P

2. View from East side of Corner Station looking Northwest. First lift at grade plowed and disked for drying.



G960154- 03 - O-P

3. Looking West from center of Corner Station. Challenger tractor pulling disk to dry wet soil.



G960154- 04 - O-P

4. Motor grader plowing wet fill for drying prior to disking and compacting at Sta. 42+00 on Southeast Arm.

G960154- 05 - O-P

5. ABMB Surveyor on Southeast Arm establishing control points for locating and monitoring fill settlement plates.



G960154- 06 - O-P

6. ABMB Sureyor on Southeast Arm near Sta. 90+00 establishing control points for locating and monitoring fill settlement plates.



G960154-07 - O-P

7. "Offsite" survey control point on Southeast Arm at Sta. 110+00. (For settlement plate monitoring).

G960154-08 - O-P

8. View from North side of Corner Station looking West. Sheepsfoot roller compacting first lift which has been disked.



G960154-09 - O-P

9. Disked fill being compacted on Southeast side of Corner Station.



G960154- 10 - O-P

10. View from Sta. 8+00 on Southeast Arm looking South. Plowed and disked fill being compacted..

G960154- 11 - O-P

11. Looking North on Southeast Arm at Sta. 40+00. Plowed fill to be disked after further drying.



G960154- 12 - O-P

12. Fill being excavated and placed on Southeast Arm at Sta. 80+00.



G960154- 13 - O-P

13. Installation of flared ends on 60" culverts at Sta. 44+60 on Southwest Arm.



G960154- 14 - O-P

14. Caterpillar dozer spreading fill at Sta. 84+00 Southwest Arm.



G960154- 15 - O-P

15. Loading fill at Sta. 64+00 on Southwest Arm.





G960154- 16 - OP

16. Southwest Arm at Sta. 90+00. Wet fill being plowed for drying.

G960154- 17 - OP

17. Southwest Arm at Sta. 90+00. Wet fill being plowed for drying..



G960154- 18 - OP

18. Depositing and spreading of fill at Sta. 5+00 on Southeast Arm.



G960154- 19 - O-P

19. Agkistrodon
Contortrix. (Copperhead
Snake!!!)

G960154- 20 - O-P

20. Backfilling around
flared ends of 36"
culverts at Sta. 60+00
on Southwest Arm.



G960154- 21 - O-P

21. Onsite diesel fuel
storage tank being
refilled.



G960154- 22 - O-P

22. First lift above grade being deposited and spread on Southwest side of Corner Station.

G960154- 23 - O-P

23. Staked location of settlement monitoring plate on Southeast End Station.



G960154- 24 - O-P

24. Beginning of Stranco demobilization. Storage trailer being removed from site.