



Laboratory Update



LIGO Hanford Observatory [LHO]



LIGO Livingston Observatory [LLO]

Albert Lazzarini
LIGO Laboratory, Caltech

2ND TAMA Workshop on Gravitational Wave Detection
October 19 - 22, 1999
Tokyo, Japan

- construction project:
 - *complete (except for beam tube bakeout at Livingston)*
 - *within budget and on schedule*
- detector installation:
 - *in progress at both observatories*
 - *close to schedule*
 - *will be completed in 2000*
- commissioning of interferometers
 - *follows installation for period of ~ 1 year*
- first astrophysical data run
 - *planned for 2002*



Outline

- Status of observatory facilities and infrastructure at Hanford (LHO) and Livingston (LLO)
- Status of beam tube bakeout
- Status of detector subsystem installation
 - *Laser*
 - *Input Optics*
 - *Core optics*
 - *Seismic systems & suspension systems*
 - *Data acquisition and control system (DAQ)*
- Simulation environment & Data Analysis System

- facility construction is complete at both sites
 - *All vacuum equipment, beam tubes*
 - *All civil construction*
 - *Bakeout of beam tubes now underway at LLO; X-2 complete; X-1 starts by 11/99*
- both observatories have on-site support labs and shops
- data acquisition networks installed, fiber optic data links between corner, mid, and end stations installed
- data acquisition racks positioned and now being stuffed
- data collection software installed and operational at both sites




Beam Tube [BT] Bakeout

- BT is baked in 2km sections using Ohmic heating of 3 mm 304L SS
 - *heating current ~1500 - 2000 A (depends of ambient conditions - wind, temperature)*
 - *~ 600 sensors mounted along each 2km module to monitor activity and ensure uniform heating:*
 - thermocouples, pressure transducers, strain gauges, RGA, cryopump controllers
- Hanford bakeout of 4 beam tube modules complete [8 km total]
- Results of each bake meet or exceed LIGO goals for *advanced LIGO interferometers*
- Bakes became more efficient and results more sensitive as we learned
 - *higher temperature bakeout (168C vs. 150C) requires shorter duration to achieve pressure goal*
- Bake equipment move from LHO to LLO took 3 months to complete
 - *1ST of 4 modules at LLO complete [9/99];*
 - *Bakeout will be completed in ~1 year*



Electrical Layout for Beam Tube Bakeout






Total of 16 km of beam tube insulated!






Hanford beam tube bakeout results

H2O PARTIAL PRESSURE DURING BAKEOUT



Residual gas contribution to noise budget





Post-bake Residual Gas Assays

Beam Tube Bakeout Results^a

NOTE: All results except for H₂ are upper limits

Species	Goal ^b	Hanford				Livingston	
		HY2	HY1	HX1	HX2	LX2	
H ₂	4.7	4.8	6.3	5.2	4.6	4.3	x 10 ⁻¹⁴ torr liters/sec/cm ²
CH ₄	48000	< 900	< 220	< 8.8	< 95	< 40	x 10 ⁻²⁰ torr liters/sec/cm ²
H ₂ O	1500	< 4	< 20	< 1.8	< 0.8	< 10	x 10 ⁻¹⁸ torr liters/sec/cm ²
CO	650	< 14	< 9	< 5.7	< 2	< 5	x 10 ⁻¹⁸ torr liters/sec/cm ²
CO ₂	2200	< 40	< 18	< 2.9	< 8.5	< 8	x 10 ⁻¹⁹ torr liters/sec/cm ²
NO+C ₂ H ₆	7000	< 2	< 14	< 6.6	< 1.0	< 1.1	x 10 ⁻¹⁹ torr liters/sec/cm ²
H _n C _p O _q	50-2 ^c	< 15	< 8.5	< 5.3	< 0.4	< 4.3	x 10 ⁻¹⁹ torr liters/sec/cm ²
air leak	1000	< 20	< 10	< 3.5	< 16	< 7	x 10 ⁻¹¹ torr liter/sec

^a Outgassing results correct to 23 C

^b Goal: maximum outgassing to achieve pressure equivalent to 10⁻⁹ torr H₂ using only pumps at stations


^c Goal for hydrocarbons depends on weight of parent molecule; range given corresponds with 100-300 AMU

Detector: Seismic Isolation Systems

- LHO:
 - All 2km chambers, except X-mid station complete
 - Coarse actuation systems validated
 - Work started on 4km interferometer
 - Problem with fluorel seat on bases of metal springs:
 - H₂O outgassing load too large for LN₂ pumps
 - *Do not want to risk contaminating BT subsystem*
 - Need to pre-bake seats & control exposure to ambient air (< 8 days total after insertion)
 - Requires replacement of previously installed seats -- requires re-alignment of large optics
 - Rework at LHO to be complete by end of 11/99






- LLO:
 - All HAMs complete, 3 of 5 BSCs
 - Still to-do: BS and X-end
 - Coarse actuation servo electronics installation in November
 - In vacuo test of seismic isolation systems completed to validate and extend previous in-air results
 - Fluorel seat replacement required
 - Lessons learned @ LHO permit faster progress






HAM seismic isolation system tests measured in air at LHO






Tests of BSC prototype seismic isolation system




• Initial measurements of BSC isolation transfer function made in air at Hytec.

• Measurements in vacuum completed at LLO




- LHO:
 - 2km - All large optics, except X-mid installed & aligned once
 - Several issues identified & resolved:
 - Sensor/actuator heads shorted - required re-work & retrofits
 - Magnet/standoff assys. on 3 large optics failed, needed re-work, changes to procedures.
 - No further problems encountered
 - Realignment needed after fluorel seat baking & replacement
- LLO:
 - IO assembly begun
 - Suspension electronics test in optics lab; controllers for IO installed
 - MMT3 suspended
 - RM mirror assy. begun



- LHO 2km Interferometer:
 - IO installation complete, characterization under way.
 - Mode cleaner (15 m) locks for 12+ hours at a time
 - Cavity length : 15251 mm
 - Linewidth: 6.26 kHz
 - Finesse : 1550
 - Scatter+absorption+transmission as expected
 - few 10s of ppm
 - Length & frequency control servos operate as expected
 - Small optics suspension/servos now being characterized




- LHO 2km Interferometer:
 - *Uncovered local alignment/damping system (OSEM) issue*
 - **DC-coupled sensors** have spectral overlap with PSL high power laser
 - Scatter from resonant build up [expected] leads to conflicting sensor signal, affecting alignment stability, local damping
 - *Short term (masks) solution identified*
 - Long term correction planned (change sensor wavelength, bandpass optical filter, etc.)
- LO:
 - *Installation has started*
 - assembling and suspending small optics







15 m Mode Cleaner Angular Fluctuations



Detector: Large Core Optics


- All 40 optics polished, coated
 - *Microroughness within spec. (<10 ppm scatter)*
 - *ROC within spec. ($\delta R/R < 5\%$, except for BS)*
 - Hand-selection of matched pairs gives $\delta R/R < 3\%$,
 - *Coating defects within spec. (pt. defects < 2 ppm, 10 optics tested)*
 - Two optics rejected due to coating imperfections - need to be re-polished, re-coated
 - *Coating absorption within spec. (<1 ppm, 40 optics tested)*
- LHO 2km interferometer:
 - *All optics at site, complete*
- LLO:
 - *Characterization in progress at Caltech*
 - *Recycling mirror delivered for installation*





Caltech Data

CSIRO Data





Detector: Prestabilized Laser Subsystem [PSL]

- Output power > 8W in TEM00 mode @ 1.064 μm
- Frequency noise: $\delta n(f) < 10^{-2} \text{ Hz/Hz}^{1/2}$, $40\text{Hz} < f < 10\text{kHz}$
- Intensity noise: $\delta I(f)/I < 10^{-6} / \text{Hz}^{1/2}$, $40 \text{ Hz} < f < 10 \text{ kHz}$
- 5 delivered of 10 ordered
- 2 total installed at LHO and LLO
 - *LHO frequency and intensity control servos implemented*
 - *LHO PSL subsystem routinely locks for days*
 - *LHO PSL integration with 15 m mode cleaner successfully tested*
 - *LLO installation nearing completion, incorporated lessons learned from LHO*
 - Intensity servo modified (use PA current shunt vs.. AO cell)
 - Frequency control servo changes





Detector: PSL System






Prestabilized laser frequency noise measured with 15m mode cleaner [LHO]



- Frequency noise measured by M.C.
 - 1 Watt
 - ~10X discrepancy with in-loop error signal (above)
 - Work proceeding on identifying noise sources





Detector: Length/Alignment Sensing & Control

- LHO installations completed:
 - *All electronics, software for 15 m M.C.*
 - *EO shutter for MC photodiode protection*
 - *Pico-motors for MC steering*
 - *Vertex control/electronics racks for 2 km interferometer*
 - *Alignment control&sensing subsystems tested, signals transferred to diagnostics subsystem*
 - *Digital control performance timing tests on PIII Intel processor validated*
 - *Design complete, fabrication started for servo boards for 2 km single arm FP testing*

Detector: Data Acquisition & Control System Status

- LHO:
 - DAQS for mid, end stations complete
 - Video systems (cavity modes) complete
 - Testing framed data multicasting for diagnostics access
 - Anti-aliasing filters for controls being fabricated, installed
 - Timing system being fabricated, installed
 - Converted C frame library to C++ (LDAS source)



Detector: Data Acquisition & Control System Status


- LLO
 - *Installation of network servers electronics complete*
 - *DAQS installation at Y-end complete*
 - *Control & data systems for PSL and vacuum equipment complete*
 - *ATM network switch in control room installed*





Detector: Physical Environment Monitoring [PEM]

- All PEM hardware procured
- LHO
 - All stay-clear zones near interferometers at LHO identified for sensitive equipment
 - X1 BT module instrumented (vibration/scattered light tests)
 - All accelerometers, microphones for 2 km interferometer installed
 - All seismometers, tiltmeters installed
 - $B[f]$ measurements made at LHO (also LLO)
- LLO
 - High frequency transmission test performed on BSC SEI
 - Seismicity measurements ongoing (also at LHO)





Detector: Global Diagnostics System [GDS]

- LHO:
 - *Low level data monitoring tool (DMT: 1ST level triggers) running at LHO*
 - *Demonstrated high BW data transmission on CDS network*
 - *Diagnostic software tests (for DMT)*
 - *Frame data multicasting interface on data server*
 - *Excitation (sine, swept sine, random time series) drivers for diagnostics completed*
 - *Continued development of ROOT interface for diagnostics analysis*
 - *Installed compute server for diagnostics analysis*




LIGO Data Analysis System [LDAS]

- On-site systems dedicated to processing 100% of the GW channel
- Design is now complete
- Layered, modular design allows future extensions and revisions of analysis flows as experience grows
 - *optimal filters*
 - *transients*
 - *frequency- time analyses*
 - *end- to- end detector diagnostics*
- data distribution to local and remote users
- remote system dedicated to archiving data, distribution, computationally intensive re-analysis of the GW channel



- Release 0.0.3 (α) of a subset of LDAS components installed at LHO
 - APIs will permit users to:
 - Ingest metadata (e.g., diagnostics trigger data) in DB2
 - Retrieve/sort metadata
 - Retrieve frame data
 - Create frame subsets (fewer channels)
 - Retrieve channel data in XML (LIGO_LW format)
 - System integrated with GDS/CDS networks & servers
 - Presently doing: validation/debug/performance timing

Under construction






LIGO Data Analysis System [LDAS]

- Data challenge activities
 - *Carried out in concert with LSC members*
 - LIGO/LSC Algorithm Library [LLAL] - defines software C library coding style, conventions for software contributed by LSC membership for incorporation into LDAS
 - I/O behavior
 - Exception handling
 - Data types/data objects (time series, power spectrum, arrays, matrix objects, physical constants, ...)
 - November 1994 40m data re-analysis (mock coincidence)
 - Extract events, ancillary channel vetoes (triggers)
 - Ingest into relational database
 - Perform correlation/coincidence studies using LDAS environment as much as possible
 - September 1999 40m+TAMA 300m coincidence run
 - Similar activities, develop protocols for true full coincidence analysis




LDAS Off-site system architecture






LDAS On-site system architecture




- End-to-end model is complete and has been released for use to build up LIGO model elements:
 - *Simulation Engine*
 - Time domain (arbitrarily large signal response), written in C++
 - Modular design for flexibility (software components map hardware)
 - Develop new models beyond LIGO I
 - Modal model permits spatio-temporal calculation of EM field - almost complete
 - Mechanics model
 - Primitive fixed configuration for LIGO I almost complete
 - Modular, extensible model for LIGO I and beyond almost complete (G. Cella, Univ. of Pisa)
 - Thermal noise model (phenomenological) almost complete (L.S. Finn, PSU)



LIGO Simulation and Modeling

- End-to-end model is complete and has been released for use to build up LIGO model elements:
 - *LIGO I Modeling: PSL+IO+COC+SEI/SUS+LSC/ASC*
 - PSL almost completed, includes frequency, amplitude noise
 - IO length control, frequency control complete, completing angular alignment part
 - *Build up model to support subsystem-by-subsystem commissioning*
 - Integrate & Validate model for 2 km FP arm tests
 - Extend model for vertex Michelson tests
 - Extend model for full 2km, 4km tests





Schedule

LIGO Hanford:

- tests of laser and mode cleaner **summer/fall 1999**
- “first lock” down one arm **fall 1999**
- complete installation/commissioning of 2K and 4K IFOs **2000**

LIGO Livingston:

- Complete optics suspension & installation **2000**
- complete installation and commissioning of 4K IFO **2000**

Simultaneous operation:

- Engineering run to improve strain sensitivity **2001**
- first coincidence operation **2001**
- Improve reliability and sensitivity **2001**
- First Astrophysics Run **2002**
 - *Expect uptime > 50% over 2 years operating at $h_{\text{RMS}} \sim 10^{-21}$*