



---

# LIGO Status and Plans

**Barry Barish**

**March 13, 2000**

**LIGO-G000170-00-M**



# LIGO Plans

## *schedule*


---

1996	Construction Underway (mostly civil)
1997	Facility Construction (vacuum system)
1998	Interferometer Construction (complete facilities)
1999	Construction Complete (interferometers in vacuum)
2000	Detector Installation (commissioning subsystems)
2001	Commission Interferometers (first coincidences)
2002	Sensitivity studies (initiate LIGO Science Run)
2003+	LIGO I data run (one year integrated data at $h \sim 10^{-21}$ )
2005	Begin LIGO II installation



# LIGO Sites

*Hanford  
Observatory*



*Livingston  
Observatory*



# LIGO

## *Livingston Observatory*

---



LIGO-G9900XX-00-M



# LIGO

*Hanford Observatory*

---




LIGO-G9900XX-00-M



# LIGO Facilities

## *Beam Tube Enclosure*

- minimal enclosure
- reinforced concrete
- no services



*Figure 2.1-1 -- Cross Section of Design Baseline at Hanford*



# LIGO

## *Beam Tube*

---



- LIGO beam tube under construction in January 1998
- 65 ft spiral welded sections
- girth welded in portable clean room in the field



# LIGO

## *vacuum equipment*


---



LIGO-G9900XX-00-M



# Vacuum Chambers



**HAM Chambers**



**BSC Chambers**



# Seismic Isolation

## *Constrained layer damped Springs*



# Seismic Isolation Systems

---

## Progress

- » production and delivery of components almost complete
- » early quality problems have mostly disappeared
- » the coarse actuation system for the BSC seismic isolation systems has been installed and tested successfully in the LVEA at both Observatories
- » Hanford 2km & Livingston seismic isolation system installation has been completed, with the exception of the tidal compensation (fine actuation) system
- » Hanford 4km seismic isolation installation is ~75% complete



**HAM Door Removal  
(Hanford 4km)**



# Seismic Isolation Systems


## Support Tube Installation



**Stack  
Installation**



**Coarse  
Actuation  
System**






# LIGO I

## *interferometer*

### Initial LIGO Interferometer Configuration

- LIGO I configuration
- Science run begins in 2002






# Optics

## *mirrors, coating and polishing*

- All optics polished & coated
  - » Microroughness within spec. (<10 ppm scatter)
  - » Radius of curvature within spec. ( $\delta R/R < 5\%$ )
  - » Coating defects within spec. (pt. defects < 2 ppm, 10 optics tested)
  - » Coating absorption within spec. (<1 ppm, 40 optics tested)





# Input Optics

## *installation & commissioning*

- The 2km Input Optics subsystem installation has been completed
  - » The Mode Cleaner routinely holds length servo-control lock for days
  - » Mode cleaner parameters are close to design specs, including the length, cavity linewidth and visibility
  - » Further characterization is underway



LIGO-G9900XX-00-M




# Input Optics

## *Hanford 2 km*



**Control System Racks**


LIGO-G9900XX-00-M








# Recycling Cavity Alignment



Projected reticule pattern & PSL beam on target in front of MMT2



- alignment of the mode match telescope to the recycling cavity was accomplished by aligning the PSL beam to the projected reticule pattern & then by retroreflection from the recycling mirror



# Recycling Cavity Alignment

---



## Adjusting the Fold Mirror Alignment

LIGO-G9900XX-00-M



# Initial Alignment System

## *Optical Levers*

- Optical levers have been installed, aligned & are operational for all core optics in the 2km interferometer



**Input Test Mass Optical Lever**

LIGO-G9900XX-00-M



**Transmit & Receive modules visible with spool piece removed for input test mass alignment**




# Commissioning Configurations

---

- **Mode cleaner and Pre-Stabilized Laser**
- **Michelson interferometer**
- **2km one-arm cavity**
  
- **At present, activity focussed on Hanford Observatory**
- **Mode cleaner locking imminent at Livingston**

# Schematic of system





# Commissioning

## *Pre-Stabilized Laser-Mode Cleaner*

---


- **Suspension characterization**
  - » **actuation / diagonalization**
  - » **sensitivity of local controls to stray Nd:YAG light**
  - » **Qs of elements measured,  $3 \cdot 10^{-5}$  -  $1 \cdot 10^{-6}$**
- **Laser - Mode Cleaner control system shakedown**
- **Laser frequency noise measurement**



# Wavefront sensing

## *Mode Cleaner cavity*

- Alignment system function verified



# Michelson Interferometer

- Interference quality of recombined beams (>0.99)
- Measurements of Qs of Test Masses




Table 1. Internal Resonance Measurement Data

<i>Optic Name</i>	<i>Resonant Frequency fo (kHz)</i>	<i>Mode Name</i>	<i>Q Measured</i>	<i>Q Theoretical</i>
ITMx	6.7475	Butterfly	$1.40 \times 10^6$	$1.3 \times 10^6$
ITMx	9.395	Drum Head	* $6.16 \times 10^5$	
ITMx	14.3737	Breathing	$1.20 \times 10^7$	
BS	3.7337	Butterfly	$1.85 \times 10^6$	
BS	5.4775	Drum Head	$2.50 \times 10^4$	
BS	7.812	3-Fold Radial	$2.65 \times 10^5$	$2.6 \times 10^6$
BS	11.1387		$3.60 \times 10^5$	
ITMy	9.3975	Drum Head	$9.98 \times 10^5$	$1.3 \times 10^6$

\*A rough estimate compared to other values in table (data analysis method for this value was different).  
Betsy Weaver 1/19/00





# 2km Fabry-Perot cavity


---

- Includes all interferometer subsystems
  - » many in definitive form; analog servo on cavity length for test configuration
- confirmation of initial alignment
  - » ~100 microrad errors; beams easily found in both arms
- ability to lock cavity improves with understanding 0 sec 12/1 flashes of light
  - » 0.2 sec 12/9
  - » 2 min 1/14
  - » 60 sec 1/19
  - » 5 min 1/21 (and on a different arm)
  - » 18 min 2/12
  - » 1.5 hrs 3/4 (temperature stabilize pre modecleaner)

# 2km Fabry-Perot cavity

---


- **models of environment**
  - » **temperature changes on laser frequency**
  - » **tidal forces changing baselines**
  - » **seismometer/tilt correlations with microseismic peak**
- **mirror characterization**
  - » **losses: ~6% dip, excess probably due to poor centering**
  - » **scatter: appears to be better than requirements**
  - » **figure 12/03 beam profile**





# 2km Fabry-Perot cavity


*15 minute locked stretch*





# Schedule

## *commissioning and testing*





# Significant Events

---


<b>Hanford 2km interferometer</b>	Single arm test complete installation complete interferometer locked	6/00 8/00 12/00
<b>Livingston 4km interferometer</b>	Input Optics completed interferometer installed interferometer locked	7/00 10/00 2/01
<b>Coincidence Engineering Run (Hanford 2km &amp; Livingston 4km)</b>	Initiate Complete	7/01 7/02
<b>Hanford 4km interferometer</b>	All in-vacuum components installed interferometer installed interferometer locked	10/00 6/01 8/01
<b>LIGO I Science Run (3 interferometers)</b>	Initiate Complete (obtain 1 yr @ $h \sim 10^{-21}$ )	7/02 1/05



# LIGO

## *astrophysical sources*


Sensitivity of LIGO to coalescing binaries





# Phase Noise

*splitting the fringe*




- spectral sensitivity of MIT phase noise interferometer
- above 500 Hz shot noise limited near LIGO I goal
- additional features are from 60 Hz powerline harmonics, wire resonances (600 Hz), mount resonances, etc



# Noise Floor

## *40 m prototype*



- displacement sensitivity in 40 m prototype.
- comparison to predicted contributions from various noise sources





# Detection Strategy

## *Coincidences*

---

### Two Sites - Three Interferometers

- |                         |                         |         |
|-------------------------|-------------------------|---------|
| » Single Interferometer | non-gaussian level      | ~50/hr  |
| » Hanford (Doubles)     | correlated rate (x1000) | ~1/day  |
| » Hanford + Livingston  | uncorrelated (x5000)    | <0.1/yr |

### ● Data Recording (time series)

- » gravitational wave signal (0.2 MB/sec)
- » total data (16 MB/s)
- » on-line filters, diagnostics, data compression
- » off line data analysis, archive etc


### ● Signal Extraction

- » signal from noise (vetoes, noise analysis)
- » templates, wavelets, etc



# LIGO Sites

*Hanford  
Observatory*



*Livingston  
Observatory*




# Interferometer Data

40 m


Real interferometer data is UGLY!!!  
(Gliches - known and unknown)

LOCKING



RINGING

NORMAL




ROCKING



# The Problem


How much does real data degrade complicate the data analysis and degrade the sensitivity ??




Test with real data by setting an upper limit on galactic neutron star inspiral rate using 40 m data



# “Clean up” data stream



Effect of removing sinusoidal artifacts using multi-taper methods



Non stationary noise  
Non gaussian tails



# Inspiral 'Chirp' Signal

## Template Waveforms


“matched filtering”  
687 filters

44.8 hrs of data  
39.9 hrs arms locked  
25.0 hrs good data

sensitivity to our  
galaxy  
 $h \sim 3.5 \cdot 10^{-19} \text{ mHz}^{-1/2}$   
expected rate  $\sim 10^{-6}/\text{yr}$

## Binary Inspiral Chirp


2 x 1.4 solar masses






# Detection Efficiency

- Simulated inspiral events provide end to end test of analysis and simulation code for reconstruction efficiency
- Errors in distance measurements from presence of noise are consistent with SNR fluctuations





# Setting a limit



- ..... probability( $\chi^2 > 61.2$ ) = 1%
- probability( $\chi^2 > 49.5$ ) = 10%
- - - - probability( $\chi^2 > 41.6$ ) = 32%

Upper limit on event rate can be determined from SNR of 'loudest' event

Limit on rate:

$R < 0.5/\text{hour}$  with 90% CL

$\epsilon = 0.33 = \text{detection efficiency}$

An ideal detector would set a limit:

$R < 0.16/\text{hour}$





# Conclusions

---

- **LIGO I construction complete**
- **LIGO I commissioning and testing 'on track'**
- **Interferometer characterization underway**
- **Data analysis schemes are being developed, including tests with 40 m data**