

Installation and Commissioning Status

Stan Whitcomb




Program Advisory Committee

14 June 2001

Caltech



LIGO Observatories





Installation/Commissioning Philosophy

- Each interferometer has a specific role in commissioning
 - » 2 km Interferometer: “Pathfinder”, move quickly, identify problems, move on
 - » LLO 4 km Interferometer: Systematic characterization, problem resolution
 - » LHO 4 km Interferometer: Scheduled so that all fixes can be implemented prior to installation
- Stagger the installation and commissioning activities to make optimal use of available staff




Installation Status


- LHO 2km and LLO 4km interferometers
 - » All installation complete
 - » Commissioning underway
- LHO 4km interferometer
 - » All installation complete, except for one end mirror
 - » Commissioning underway
- Data Acquisition/Control Network infrastructure complete at both sites
 - » Basic functionality in place; still working on reliability, enhancements
- Olympia earthquake forced repairs and realignment of 2 km LHO interferometer
 - » Magnets broken off some suspended optics

Vibration Isolation Systems

- » Reduce in-band seismic motion by 4 - 6 orders of magnitude
- » Little or no attenuation below 10Hz
- » Large range actuation for initial alignment and drift compensation
- » Quiet actuation to correct for Earth tides and microseism at 0.15 Hz during observation




HAM Chamber



BSC Chamber

Seismic Isolation – Springs and Masses




damped spring
cross section







Seismic System Performance




HAM stack
in air




BSC stack
in vacuum



- Substrates: SiO_2
 - » 25 cm Diameter, 10 cm thick
 - » Homogeneity $< 5 \times 10^{-7}$
 - » Internal mode Q's $> 2 \times 10^6$
- Polishing
 - » Surface uniformity < 1 nm rms
 - » Radii of curvature matched $< 3\%$
- Coating
 - » Scatter < 50 ppm
 - » Absorption < 2 ppm
 - » Uniformity $< 10^{-3}$
- Production involved 6 companies, NIST, and LIGO
- Optics for all three interferometers delivered to sites
 - » Plus spares on hand for emergencies



Core Optics Suspension and Control




- Optics suspended as simple pendulums
- Local sensors/actuators for damping and control
- Problem with local sensor sensitivity to laser light




New Suspension sensors

- Developed in parallel with low power commissioning activities
 - » Develop a robust solution without pressure of critical path
- Use different LED/photodiode combination with interference filter to discriminate against scattered laser light
- Implementation scheduled to minimize impact on commissioning
 - » LHO 4 km installation scheduled to make use of new sensors from beginning
 - » LHO 2 km retrofit made in combination with earthquake repairs
 - » LLO 4km retrofit in progress
- LHO 2 km modecleaner successfully tested to full power this past weekend!


Pre-stabilized Laser (PSL)



Custom-built
10 W Nd:YAG Laser,
joint development with
Lightwave Electronics
(now commercial product)



Cavity for
defining beam geometry,
joint development with
Stanford




Frequency stabilization
cavity



(Shown Last PAC meeting)

WA 2k Pre-stabilized Laser Performance


- > 20,000 hours continuous operation
- Frequency lock typically holds for months
- Improvement in noise performance
 - » electronics
 - » acoustics
 - » vibrations





Continued improvement in PSL Frequency Noise

- Simplification of beam path external to vacuum system eliminates peaks due to vibrations
- Broadband noise better than spec in 40-200 Hz region





Control and Data System

- EPICS-based distributed real-time control system
 - » ~50 real-time processors, ~20 workstations per site
 - » ~5000 process variables (switches, sliders, readings, etc) per interferometer
 - » Fiber optic links between buildings
- Data acquisition rate of 3 MB/s per interferometer
 - » Reflective memory for fast channels, EPICS for slow ones
 - » Synchronized using GPS
 - » Data served to any computer on site in real-time or playback mode using same tools
- Multiplexed video available in control room and next to the interferometer




Commissioning Status

- LHO 2 km interferometer
 - » Modecleaner testing uncovered problem with laser light scattering into suspension sensors – moved to lower power while redesign underway
 - » Full interferometer locked at low input power (100 mW)
 - All longitudinal degrees of freedom controlled
 - Partial implementation of wavefront-sensing alignment control
 - » Commissioning interrupted by earthquake repairs/susp. sensor replacement
- LLO 4 km interferometer
 - » Careful characterization of laser-modecleaner subsystems
 - » Single arm testing complete (both arms locked individually)
 - » Recombined Michelson with Fabry-Perot arms locked successfully
 - » Repetition of 2 km integrations taking much less time than expected
- LHO 4 km Interferometer
 - » PSL and modecleaner locked, with new suspension sensors, digital suspension controllers

Locking an Interferometer

Requires test masses to be held in position to 10^{-10} - 10^{-13} meter:

“Locking the interferometer”






(Shown Last PAC meeting)
Full Interferometer Locking

- Still a bit tenuous.....


Locked



Unlocked




Recycling
factor ~ 0.5





Full Interferometer Locking



Recycling
factor ~ 15




Engineering Runs

- Means to involve the broader LSC in commissioning
- Engineering Runs are a key part of our commissioning plan
 - » Test interferometer stability, reliability
 - » Well-defined dataset for off-site analysis
 - » Develop procedures for later operations
- First Engineering Run (E1) in April 2000
 - » Single arm of 2 km interferometer
 - » 24 hour duration
- Second Engineering Run (E2) November 2000
 - » 2 km interferometer as recombined (but not recycled) Michelson with Fabry-Perot arms
 - » One week duration



(Shown at last PAC meeting)

E2: Recombined Interferometer Spectrum



First differential arm spectrum, Nov. 2000



E3 Engineering Run

- Held March 9-12
- Planned as first coincidence run between LHO 2 km interferometer (full recycled configuration) and LLO 4 km interferometer (single arm)
- Specific goals
 - » Correlations between environmental signals
 - » Integration of data streams from two sites (including timing)
 - » (First operation of full recycled F-P Michelson interferometer)
- Earthquake (10 days before start) reduced LHO to environmental data only




E4 Engineering Run

- Held May 11-14
- LLO 4 km interferometer (recombined Michelson with F-P arms) plus LHO environmental data
- ...
- Clarified correlation between anthropogenic ground noise and poor locking behavior
 - » 1-3 Hz noise well correlated with poor locking
 - » May indicate a need for external ground noise compensation (or may not...)



E4: Recombined Interferometer Spectrum



Comparable to
first LHO
differential am
spectrum




New Emphasis: Work on Interferometer Noise

- Emphasis to date primarily:
 - » Get the hardware in place and working
 - » Make the operation robust
- First noise spectrum (E2) pretty much what we expected
 - » No showstoppers!
 - » But a long way to go ...



2 km Noise Spectrum (pre-earthquake)




Factor of 20 improvement
(over E2 spectrum):

- Recycling
- Reduction of electronics noise
- Partial implementation of alignment control




Known Contributors to Noise



Identification and reduction of noise sources underway using well-established noise-hunting techniques developed on prototype interferometers



Initial LIGO Sensitivity Goal



- Frequency noise
 - » Improve PSL Table layout (done)
 - » Tailor MC loop (done)
 - » Implement common-mode feedback from arms
- Electronics noise
 - » Scales as P^{-1}
 - » Increase power from 12 mW to 6 W
 - » Increase recycling factor from 15 to 30-50 (Wavefront-sensing alignment servos)



Plan to Reach Science Run

- May
 - » E4 run: LLO 4 km, operating in recombined mode + LHO environmental data
- May - July
 - » LHO 2k, bring full interferometer back on-line, sensitivity studies
 - » LLO 4k suspension sensor replacement, bring back on-line
 - » LHO 4k, PRM locking (no arms yet)
- August
 - » E5: LHO 2k in full recycled configuration, LLO 4k in recombined configuration(?), LHO 4k in recombined configuration
- Aug - Sept
 - » LLO 4k, attain full interferometer lock, sensitivity studies
 - » LHO 2km sensitivity studies, 4k lock full interferometer




Plan to Reach Science Run, Part 2

- Early Oct
 - » E6: triple coincidence run with all 3 interferometers in final optical configuration (“upper limit run”)
- Oct – early 2002
 - » Improve sensitivity and reliability
 - » Alternate diagnostic testing with engineering runs
- Jan 2002
 - » Papers documenting LIGO detector design and performance
- Apr 2002
 - » Submit upper limit papers



Initial Detector Milestones



Summary



Engineering Run 3 in the Livingston Observatory control room

- Detector installation nearly complete
- Commissioning proceeding well
- 2001
 - » Improve sensitivity/reliability
 - » First coincidence operation
 - » Initial data run (“upper limit run”)
- 2002
 - » Begin Science Run
 - » Interspersed data taking and machine improvements
- 2003-2006
 - » Minimum of one year of integrated data at 10^{-21} sensitivity