
BEAM TUBE CONTRACT

PRESENTATION TO
NATIONAL SCIENCE FOUNDATION
NOVEMBER 30, 1995

OVERVIEW

- OVERALL SCOPE OF BEAM TUBE TASK
 - » DESIGN AND QUALIFICATION (DESIGN PHASE)
 - BEAM TUBE REQUIREMENTS
 - BEAM TUBE DESIGN
 - QUALIFICATION TEST
 - » FABRICATION, INSTALLATION AND ACCEPTANCE (OPTION PHASE)
 - CONTRACT SCOPE AND TECHNICAL APPROACH
- CONTRACTING HISTORY AND STRATEGY
- REVIEWS
- RECOMMENDATION


SCOPE OF BEAM TUBE WBS

- THE LIGO VACUUM SYSTEM IS DIVIDED INTO TWO DISTINCT WBS ELEMENTS
 - » VACUUM EQUIPMENT (WBS 1.1.1)
 - VACUUM CHAMBERS
 - PUMPS
 - MANIFOLDS AND VALVES
 - » BEAM TUBE (WBS 1.1.2)
 - BEAM TUBE SECTIONS AND MODULES
 - TUBE SUPPORTS
 - TUBE ALIGNMENT
 - OPTICAL BAFFLES

BEAM TUBE TASK

- PHASED TASKS
 - DESIGN-QUALIFICATION PHASE
 - FABRICATION, INSTALLATION AND ACCEPTANCE PHASE
- THE DESIGN-QUALIFICATION TEST PHASE HAS BEEN SUCCESSFULLY COMPLETED
 - REQUIREMENTS
 - DESIGN SUMMARY
 - QUALIFICATION TEST RESULTS
- THE FABRICATION, INSTALLATION AND ACCEPTANCE PHASE IS THE ESSENCE OF THIS PROCUREMENT ACTION

BEAM TUBE MODULES



DESIGN-QUALIFICATION PHASE SUMMARY

- CONTRACT WAS AWARDED IN AUGUST 1993
- REVIEWS
 - REQUIREMENTS REVIEW, SEPTEMBER 1993
 - PRELIMINARY DESIGN REVIEW, DECEMBER 1993
 - FINAL DESIGN REVIEW, APRIL 1994
- QUALIFICATION TEST WAS CONDUCTED IN FEBRUARY-MARCH 1995
 - ALL TEST OBJECTIVES WERE SUCCESSFULLY MET
 - QUALIFICATION TEST REVIEW COMPLETED IN APRIL 1995

BEAM TUBE REQUIREMENTS

- MECHANICAL/OPTICAL
 - 16 KM OF BEAM TUBE (8 MODULES @ 2KM EACH)
 - UNOBSTRUCTED APERTURE OF 1 METER
- VACUUM
 - CLEAN, LESS THAN 1 MONOLAYER OF HYDROCARBON/MONTH
 - LEAK FREE
 - 1×10^{-9} TORR LITERS/SEC (AT MODULE LEVEL)
- OPERATIONAL
 - CAPABILITY TO ISOLATE BEAM TUBES FROM CHAMBERS
 - MINIMAL TUBE WALL MOTION (NO SLIP-STICK SUPPORTS)
 - ADJUSTABLE SUPPORTS TO ALLOW FOR REALIGNMENT
 - 20 YEAR LIFE TIME

BEAM TUBE DESIGN

- **TUBE SECTIONS (800 EA)**
 - SPIRAL WELDED; 3 mm THICK, 304L STAINLESS STEEL
 - 1.24 M DIAMETER, 20 M LONG
 - WELDED STIFFENING RINGS, 0.76 M SPACING
 - MACHINED/WELDED SUPPORT RINGS AT EACH END
- **EXPANSION JOINTS (400 EA)**
 - 6 CONVOLUTIONS
 - 2.7 mm THICK MATERIAL FOR ADDED ROBUSTNESS
- **SUPPORTS**
 - ALTERNATE FIXED AND GUIDED SUPPORTS
 - ADJUSTABLE, VERTICALLY AND HORIZONTALLY (+/- 7.5 CM)

QUALIFICATION TEST

- CONDUCTED IN FEBRUARY-MARCH 1995
 - FABRICATED AND ASSEMBLED 40 M OF TUBE SECTIONS
 - TEST ASSEMBLY INCLUDED PUMP PORT, EXPANSION JOINT, FIXED AND GUIDED SUPPORTS
 - OPERATED UNDER VACUUM FOR 45 DAYS
 - CONDUCTED A 28 DAY BAKE-OUT TEST (150 C)
- SUCCESSFULLY DEMONSTRATED
 - DESIGN FABRICATION AND ASSEMBLY OF TUBE SECTIONS
 - ACCEPTABLE LEAKAGE $<1 \times 10^{-10}$ EXP-10 T*L/S
 - LOW HYDROGEN OUTGASSING $<1 \times 10^{-13}$ T*L/S*CM²
 - LOW WATER OUTGASSING $<1 \times 10^{-16}$ T*L/S*CM²

LESSONS LEARNED

- DESIGN PHASE WAS MORE OF AN R&D TASK
 - MANY USEFUL TECHNICAL ISSUES WERE RESOLVED
 - CBI WAS EXTREMELY COOPERATIVE AND TECHNICALLY COMPETENT
- SPIRAL WELD TECHNOLOGY
 - CBI's SUBCONTRACTOR WAS ABLE TO PRODUCE HIGH QUALITY THIN WALLED TUBING
- CLEANING AND LEAK TESTING
 - CLEANING PROCEDURES WERE STRENGTHENED
 - DEVELOPED NON-CONVENTIONAL LEAK HUNTING METHODOLOGY

OPTION PHASE CONTRACT REQUIREMENTS

- THIS PHASE COMBINES PROCESS AND PERFORMANCE
 - » **PROCESS**
 - CONTRACTOR IS REQUIRED TO FOLLOW DETAILED WRITTEN PROCEDURES DEVELOPED BY CBI AND APPROVED BY LIGO
 - STAINLESS STEEL BAKE
 - TUBE CLEANING
 - HYDROCARBON RESIDUES
 - » **PERFORMANCE**
 - CONTRACTOR IS RESPONSIBLE FOR
 - CLEAR APERTURE
 - LOCALIZE AND SEAL LEAKS LARGER THAN TWO TIMES THE SMALLEST LEAK MEASURABLE (1×10^{-5} T*L/SEC MAX.)

CONTRACT SCOPE

- **COMPLETE REMAINING DESIGN TASKS**
 - TERMINATION DESIGN
 - DESIGN UPDATES
- **FABRICATE AND ASSEMBLE TUBE SECTIONS**
 - SPIRAL WELD TUBES
 - STIFFENERS AND SUPPORT RINGS
 - EXPANSION JOINTS AND PUMP PORTS
 - CLEAN AND LEAK TEST ALL TUBE SECTIONS
- **INSTALL AND ALIGN EIGHT MODULES**
 - EACH MODULE IS TWO KILOMETERS LONG
 - FOUR MODULES PER SITE
- **LEAK TEST**
 - ACCEPTANCE TESTING OF EACH MODULE

FABRICATION

- QUALIFY EQUIPMENT PRIOR TO FABRICATION
- PROCURE SPIRAL MILL
 - TUBETEC WAS UNABLE TO MEET SCHEDULE AND QA REQUIREMENTS
 - PACIFIC ROLLER DIE INC.. PROVIDES AUTOMATED PROCESS CONTROL AND QUALIFICATION TRAINING
- SET UP MILL IN WASHINGTON; AFTER COMPLETION, MOVE TO LOUISIANA
- FABRICATE ALL TUBE SECTIONS IN LEASED FACILITIES NEAR THE TWO SITES
- TRANSPORT COMPLETED SECTIONS TO SITE

FABRICATION QUALIFICATION

● LEAK TESTING

- EXPANSION BELLOWS ARE TESTED AT THE SUBCONTRACTOR'S FACILITY PRIOR TO ACCEPTANCE
 - » CRITERION: 1×10^{-10} T*L/S
- COMPLETELY ASSEMBLED TUBE SECTION, INCLUDING EXPANSION BELLOWS AND PUMP PORT AT THE FABRICATION FACILITY
 - » CRITERION: 1×10^{-10} T*L/S

● CLEANING

- DELAYED UNTIL NEEDED FOR INSTALLATION
- MODIFIED QUAL TEST PROCESS
- FTIR SAMPLING FOR TREND ANALYSIS
- SEALED BEFORE TRANSPORT

INSTALLATION

- **STARTING AT MID STATION, PROCEED TO CORNER AND END STATION**
 - TWO TUBES SECTIONS PER DAY
 - MAINTAIN CLEAN AIR FLOW THROUGH TUBES AT ALL TIME
- **SELF CONTAINED WELD/LEAK TEST STATIONS**
 - BUTT WELD SECTIONS, PURGE GAS MANAGEMENT
 - LEAK CHECK CIRCUMFERENTIAL WELD
- **PORTABLE CLEAN ROOMS**
 - ONE FOR EACH MODULE
 - PROTECTS TUBE INTERIOR
 - PROVIDES ENTRY INTO TUBE
 - CONTAINS GAS CYLINDERS FOR WELDING AND LEAK CHECK

ACCEPTANCE TEST

- **OUTGASSING AND CLEANLINESS**

- ACCEPTABLE HYDROGEN OUTGASSING IS ASSURED BY FOLLOWING THE LIGO DEVELOPED STEEL BAKE PROCESS AND IS VERIFIED BY COUPON TESTS
- CLEANLINESS IS CONTROLLED BY PROCEDURES WHICH WERE VALIDATED DURING THE DESIGN PHASE

- **LEAK TESTING**

- LIGO IS RESPONSIBLE TO PROVIDE THE SOFTWARE WHICH LOCALIZES LEAKS TO A DESIGNATED AREA OF ± 100 FT
- CONTRACTOR IS RESPONSIBLE FOR LOCATING AND SEALING LEAKS WITHIN THE DESIGNATED AREA
 - ALL LEAKS LARGER THAN 2 TIMES THE LOWEST MEASURABLE SIZE (1×10^{-5} T*L/S MAX. ALLOWED)

CONTRACTING HISTORY

- THE ORIGINAL 1992 RFP WAS COMPETITIVE
 - DESIGN PHASE
 - FABRICATION/INSTALLATION PHASE AS AN UNPRICED OPTION
- THE CONTRACTOR SELECTION WAS BASED ON
 - PROPOSERS TECHNICAL APPROACH
 - COST FOR BOTH PHASES OF THE PROPOSALS
 - AWARDEE HAD TO BE QUALIFIED FOR BOTH CONTRACT PHASES
- DESIGN PHASE WAS AWARDED TO CBI (1993)
 - DESIGN PHASE IS COMPLETE
- THE PRESENT PROCUREMENT ACTION IS FOR THE OPTION PHASE

1993 DESIGN PHASE AWARD

- **FOUR PROPOSALS WERE RECEIVED**
 - THREE PROPOSALS WERE QUALIFIED
 - EVALUATION CRITERIA WERE UNDERSTANDING OF TECHNICAL CHALLENGE AND COST OF OPTION PHASE
- **CBI's SELECTION WAS BASED ON**
 - TECHNICAL UNDERSTANDING AND SUPERIOR WELD TECHNOLOGY
 - THE LOWEST OPTION PHASE COST ESTIMATE
- **CONTRACT STRATEGY**
 - WORK WITH CBI TO GUIDE THE DESIGN PHASE TO AN AFFORDABLE OPTION COST
 - UP-DATE OPTION COST ESTIMATE AT PDR, FDR AND QTR
 - REDUCE RISK BY EXERCISING THE OPTION AFTER QTR

STATUS AT QTR

- DESIGN STATUS
 - COMPLETED AN ACCEPTABLE DESIGN
- TECHNOLOGY STATUS
 - CBI GAINED CONSIDERABLE TECHNOLOGY “KNOW HOW” DURING THE DESIGN AND QUALIFICATION PHASE
 - SPECIALIZED PROCESSES FOR CLEANING, COUPON TESTING LEAK ASSESSMENT HAVE BEEN WORKED OUT DURING THE DESIGN PHASE AND CBI HAS VALIDATED THESE PROCESSES DURING THE QUAL TEST PHASE
- COST ESTIMATE
 - THE ESTIMATED OPTION COST INCREASED BY 10%

CONTRACTING OPTIONS

- EXERCISE THE OPTION AND NEGOTIATE BEST PRICE WITH CBI
 - LOWEST TECHNICAL RISK, DESIGN AND PROCESSES HAVE BEEN VALIDATED
 - NO SCHEDULE INCREASE DUE TO PROCUREMENT DELAYS
 - MINIMAL COMPETITION WITH THE POSSIBILITY OF UNFAVORABLE PRICE
- RE-COMPETE THE OPTION PHASE
 - HIGHER TECHNICAL RISK, DESIGN REQUIRES VERIFICATION
 - SERIOUS ADDITIONAL SCHEDULE DELAYS DUE TO LONGER PROCUREMENT PROCESS AND DESIGN VERIFICATION
 - UNCERTAINTY OF RESPONSES DUE TO THE SMALL NUMBER OF QUALIFIED CONTRACTORS
 - POTENTIAL OF LOWER (HIGHER) COST THROUGH COMPETITION

CONTRACTING APPROACH

- APRIL 1995, LIGO DECIDED TO EXERCISE THE OPTION WITH CBI
 - PROVIDED NOTICE OF INTENT TO CBI (NON BINDING)
 - ISSUED RFP IN JUNE 1995
 - RECEIVED CBI PROPOSAL IN AUGUST 1995
- DECISION WHETHER TO NEGOTIATE OR TO RE-COMPETE BASED ON
 - PROPOSAL COST
 - POTENTIAL FOR COST NEGOTIATION
 - MAINTAINING RE-COMPETE OPTION DURING NEGOTIATION
- LIGO DECIDED TO NEGOTIATE WITH CBI IN AUGUST 1995

DECISION BASIS

- **NEGOTIATED PRICE FOR CBI OPTION**
 - NEGOTIATED PRICE \$ 39.545 M
- **LIGO IN-HOUSE COST ESTIMATE**
 - BUDGETED COST \$ 35.288 M
- **COST DIFFERENTIAL**
 - HIGHER THAN BUDGETED COST \$ 4.257 M
- **COST INDEPENDENT OF VENDOR**
 - SPIRAL TUBE MILL \$ 1.300 M
 - HANFORD SITE AGREEMENT \$ 1.000 M

COST ANALYSIS

- CBI COST SUMMARY

- » CBI COSTS SUBSTANTIATED BY LIGO

- MATERIALS \$ 13.7 M
- EQUIPMENT \$ 9.7 M

- » CBI COST ABOVE LIGO ESTIMATE

- LABOR \$ 16.1 M

- » TOTAL COST \$ 39.5 M

- COST EXPOSURE FOR RE-COMPETING THE OPTION

- DESIGN VALIDATION \$.8 M TO \$ 1.2 M
- SCHEDULE ESCALATION (3% OF \$ 40 M) \$ 1.2 M
- OTHER UNKNOWN COST AND RISKS

DECISION ARGUMENTS

- RE-COMPETING THE OPTION INCREASES BOTH TECHNICAL AND SCHEDULE RISK
- MARKET SURVEY INDICATED LIMITED INTEREST
 - LOCKHEED, DISBANDED THEIR CAPABILITY
 - PSI, DID NOT BID ON DESIGN PHASE
 - GRUMMAN, SAID NO
 - PDM, EXPRESSED MARKETING INTEREST
- TO WARRANT THE CONSIDERABLE INCREASE OF SCHEDULE AND TECHNICAL RISK INCURRED BY RE-COMPETING, REQUIRES
 - A \$ 2 M TO \$ 3 M COST SAVINGS TO BE COMPETITIVE WITH CBI
 - AN EQUALLY WELL QUALIFIED CONTRACTOR

DECISION ARGUMENTS

- THE PROSPECT OF RECEIVING A QUALIFIED PROPOSAL AT THIS REDUCED PRICE IS JUDGED TO BE LOW
 - COST OF MATERIALS AND EQUIPMENT IS PRIMARILY BASED ON VENDOR QUOTES
 - THE POTENTIAL FOR COST SAVING WOULD BE IN LABOR
- A “NO BID” MUST BE CONSIDERED AS A POSSIBLE OUTCOME

LIGO DECIDED TO EXERCISE THE OPTION WITH CBI

LIGO REVIEW

- BEAM TUBE PROCUREMENT REVIEW BOARD

| | |
|-------------------|-----------------------------|
| LEW ALLEN (CHAIR) | FORMER DIRECTOR, JPL |
| GENE GIBERSON | RET. JPL ASST. LAB DIRECTOR |
| JOSE LOPEZ-TIANA | GOV'T SUBCONTRACTS, CIT |
| YASMIN MERALI | ASST. PURCHASING MGR. CIT |
| CHARLES PECK | DIVISION CHAIR, PMA |
| BILL TYLER | QA MGR. JPL |

- **THE BOARD MET ON OCTOBER 26, 1995 TO REVIEW THE TECHNICAL AND CONTRACTUAL APPROACH AND CONCURRED WITH THE LIGO DECISION TO CONTRACT WITH CBI FOR THE BEAM TUBE TASK**

CALTECH REVIEW

- SOURCE SELECTION BOARD

| | |
|------------------|------------------------------|
| JOHN CURRY | SOURCE SELECTION OFFICIAL |
| WILLIAM ALTHOUSE | DEPUTY DETECTOR GROUP LEADER |
| BARRY BARISH | PRINCIPAL INVESTIGATOR |
| PAUL JENNINGS | PROFESSOR CIT |
| CHARLES PECK | DIVISION CHAIR, PMA |
| ROBERT POOL | LEGAL COUNCIL CIT |

- **THE BOARD MET ON NOVEMBER 17, 1995, AND UNANIMOUSLY ENDORSED THE LIGO RECOMMENDATION, TO EXERCISE THE OPTION FOR THE BEAM TUBE MODULES WITH CHICAGO BRIDGE & IRON**

NSF PROGRAM REVIEW

- FEEDBACK FROM THE OCTOBER 9-11, 1995 TECHNICAL REVIEW, CLOSE OUT SESSION
 - THE COMMITTEE COMPLIMENTED LIGO ON THEIR SUCCESS IN DEALING WITH THE TECHNICAL ISSUES AND HIGHLIGHTED CBI's WILLINGNESS TO PROCURE THE NEEDED SPIRAL TUBE MILL

RECOMMENDATION

- **UNDER THESE CIRCUMSTANCES, IT IS DEEMED IN THE BEST INTEREST OF LIGO, CALTECH AND THE NSF, TO EXERCISE THE OPTION, PLACING THE BEAM TUBE FABRICATION AND INSTALLATION CONTRACT WITH CBI**