

**NSF Presentation -
Subcontracts for:
Seismic Isolation Air Bearings
Seismic Isolation Leg Elements
Core Optics Coating**

S. Whitcomb

28 April 1998


Procurement Sensitive Document-

Do Not Distribute



Seismic Isolation: Air Bearings/Leg Elements

- **Two types of seismic isolation stacks**
 - ››BSC Chambers (10 in WA, 5 in LA)
 - ››HAM Chambers (8 in WA, 4 in LA)
- **Leg elements inside vacuum system for seismic motion attenuation**
- **Air Bearings outside vacuum system lift seismic stack to allow motion**



Seismic Isolation Air Bearings: Procurement Plan

- **Significant technical challenges**

- ›› Limited number of suppliers; most are small companies
- ›› Only experienced manufacturers have knowledge for detailed design
- ›› Must continue with the First Article vendor for production units

- **Approach**

- ›› HYTEC to issue First Article fabrication contract (1 BSC, 4 HAM) with production option
- ›› LIGO to assume production contract

- **Extensive search led to 4 companies judges qualified on technical basis**

Seismic Isolation Air Bearings: Procurement History

- **Initial solicitation from Hytec asked for First Article pricing only**
 - ››LIGO recognized need for production costs
 - ››Wanted assurance that First Article vendor would be willing to continue with production phase
- **Modified solicitation to ask for pricing on production**
- **Most favorable proposal received from Specialty Components**
 - ››Fact-finding visit to company to ascertain capabilities and to verify understanding of technical requirements
 - ››Resulted in minor revision to quote to comply with LIGO materials and cleanliness requirements
- **First Article experience**
 - ››Prototype undergoing test (today!)

Seismic Isolation Air Bearings: Current Subcontract

- **Specialty Components (Connecticut) selected for award**
 - ››Specializes in air bearing design and manufacturing
 - ››Small business: approximately four employees
 - ››In business since 1975
- **Firm fixed price for production of 90 air bearings (2 spares)**
- **Low risk for company, based on First Article design/fabrication**
- **Production to begin in August, after completion of First Article test, but with long-lead material procurement starting now**

Seismic Isolation Leg Elements: Procurement Plan

- **Original plan (NSF - June 1997)**
 - ››HYTEC to issue First Article fabrication contract (1 BSC, 3 HAM) - Aug 97
 - ››LIGO to bid and award production contracts - Apr/May 98
- **Original plan assumed no special need to continue with the First Article vendor for production units**
 - ››Fabrication challenges minimal, as expected
 - ››However, cleaning development has proven to be more challenging than originally envisioned
- **Decision to award production phase to First Article vendor**
 - ››Incumbent had overwhelming cost advantage in First Article
 - ››Negotiated significant further cost reduction
 - ››Retain cleaning experience gained on first article

Seismic Isolation Leg Elements: Procurement History

- **Initial solicitation from Hytec to 6 firms asked for First Article pricing only**
 - ›› Only two responses (Allied and PSI)
 - ›› Due to developmental effort required for cleaning
 - ›› PSI very much higher than Allied
- **Recognized need for ROM pricing on production and modified solicitation**
 - ›› Allied clear winner for First Article leg elements
- **Separate solicitation issued for support tubes and optical tables at same time**
 - ›› No direct linkage, but Allied also selected for this effort
- **Leg element First Article experience**
 - ›› Excellent performance by Allied
 - ›› No significant changes in design to indicate any benefit from resolicitation

Seismic Isolation Leg Elements: Production Order

- **Incorporate into current contract for support tubes and optical tables**
- **Firm Fixed Price on per unit basis**
- **Negotiated \$150 k price reduction compared to ROM price submitted with First Article**
- **Adequacy of cleaning techniques and hardware demonstrated with First Article**
- **Combination with support tubes and optical tables maximizes effectiveness of LIGO contract supervision**
- **Want to authorize material procurement as soon as possible**

Core Optics Coating: Background

- **Research Electro-Optics (REO)**

- ›› Unique reputation for precision optical coatings for use in the research community
- ›› Long-standing commitment to development of optics for LIGO
- ›› Small company (Boulder Colorado), with steady growth rate and expanding business base

- **Pathfinder development program demonstrated coating uniformity**

- ›› Meets all LIGO requirements
- ›› Demonstrates effectiveness of tooling and handling techniques

- **Plan to begin coating by mid-May**

- ›› Gives time for testing of first LIGO optics before delivery to sites in early fall

Core Optics Coating: Proposed Change Order

- **Initial contract with REO for Pathfinder coating demonstration approved by NSF**
- **Production pricing based on coating chamber time used**
 - ›› All optics coated on front and back surfaces
 - ›› 40 optics, 6 coating specifications
 - ›› Most coating runs contain 2 optics
 - ›› “Developmental” runs to tune coater for critical coatings
- **Special handling constraints**
 - ›› Chamber dedicated to LIGO optics; no shared usage
 - ›› All LIGO coatings to be directly supervised by Lalezari or Ness
 - ›› Special cleaning and handling procedures
- **Firm fixed price addition to Pathfinder contract**

Summary

- **Seismic Isolation Air Bearings**

- ›› Competitive procurement for First Article and production
- ›› Excellent performance by Specialty Components on First Article
- ›› Need authorization to begin long-lead material procurements

- **Seismic Isolation Leg Elements**

- ›› First Article contract awarded to Allied through competition
- ›› Current price represents \$150 k savings over ROM submitted with First Article proposal
- ›› Add-on to existing contract for support tubes and optical tables

- **Core Optics Coatings**

- ›› Follow-up to extremely successful Pathfinder development
- ›› Firm commitment from REO on delivery schedule
- ›› Need approval by early May to maintain schedule