

LIGO Laboratory / LIGO Scientific Collaboration

LIGO- E1000324

LIGO

August 16th, 2012

**aLIGO HAM-ISI, Pre-integration Test Report, Phase I,
LHO Unit #7 (post-assembly, before storage)**

E1000324 – v1

Hugo Paris, Fabrice Matichard, Vincent Lhuillier
Hugh Radkins, Jim Warner, Robinson Mitchell, Corey Gray, Gregory Grabeel, Eric Allwine

Distribution of this document:
Advanced LIGO Project

This is an internal working note
of the LIGO Laboratory

California Institute of Technology
LIGO Project – MS 18-34
1200 E. California Blvd.
Pasadena, CA 91125
Phone (626) 395-2129
Fax (626) 304-9834
E-mail: info@ligo.caltech.edu

Massachusetts Institute of Technology
LIGO Project – NW22-295
185 Albany St
Cambridge, MA 02139
Phone (617) 253-4824
Fax (617) 253-7014
E-mail: info@ligo.mit.edu

LIGO Hanford Observatory
P.O. Box 1970
Mail Stop S9-02
Richland WA 99352
Phone 509-372-8106
Fax 509-372-8137

LIGO Livingston Observatory
P.O. Box 940
Livingston, LA 70754
Phone 225-686-3100
Fax 225-686-7189

Table of contents:

Introduction..... 4

I. Pre-Assembly Testing..... 5

- Step 1: Position Sensors..... 5
- Step 2: GS13 testing prior to shipment 7

 - Step 2.1 – Horizontal GS-13s 8
 - Step 2.2 – Vertical GS-13s..... 9

- Step 3: Actuators..... 11
- Step 5 – Seismometer inspection after shipping 12

II. Tests to be performed during assembly..... 14

- Step 1: Parts Inventory (E1000052)..... 14
- Step 2: Check torques on all bolts..... 15
- Step 3: Check gaps under Support Posts..... 15
- Step 4: Pitchfork/Boxwork flatness before Optical Table install 15
- Step 5: Blade spring profile 16
- Step 6: Gap checks on actuators-after installation on Stage 1 17
- Step 7: Check level of Stage 0 18
- Step 8: Check level of Stage 1 Optical Table 19
- Step 9: Mass budget 20
- Step 10: Shim thickness 23
- Step 11: Lockers adjustment 23

III. Tests to be performed after assembly 24

- Step 1 - Electronics Inventory..... 24
- Step 2 - Set up sensors gap..... 24
- Step 3 - Measure the Sensor gap..... 25
- Step 4 - Check Sensor gaps after the platform release..... 25
- Step 5 – Performance of the limiter 26

 - Step 5.1 - Test N°1 - Pushing “in the general coordinates” 26
 - Step 5.2 - Test N°2 – Pushing “locally” 26

- Step 6 - Position Sensors unlocked/locked Power Spectra 28
- Step 7 - GS13 power spectra -tabled tilted 30
- Step 8- GS13 pressure readout..... 31
- Step 9 - Coil Driver, cabling and resistance check 32
- Step 10 - Actuators Sign and range of motion (Local drive)..... 33
- Step 11 - Vertical Sensor Calibration 34
- Step 12 - Vertical Spring Constant 35
- Step 13 - Static Testing (Tests in the local basis) 35
- Step 14 - Linearity test..... 36
- Step 15 - Cartesian Basis Static Testing 38
- Step 16- Frequency response 39

 - Step 16.1 - Local to local measurements 39
 - Step 16.2 – GS13 Response extraction 42
 - Step 16.3 GS13 response fitting..... 47
 - 16.4 Symmetrization Filters..... 51
 - Step 16.4 - Cartesian to Cartesian TF computation 53

- Step 17 - Transfer function comparison with Reference 55

 - Step 17.1 - Local to local - Comparison with Reference 55
 - Step 17.2 - Cartesian to Cartesian - Comparison with Reference..... 58

- Step 17.3 - Cartesian to Cartesian - Comparison with other Units 61
- Step 18 - Lower Zero Moment Plane 65
- IV. HAM-ISI Unit #7 testing summary 67
 - List of tests that failed and don't need to be redone: 67
 - Tests that failed and need to be done during phase II 67
 - List of test that were skipped and that we will not do because they are not essential 67

Introduction

HAM-ISI Unit #7 was assembled during July-August 2012. It is the last HAM-ISI Unit built at LHO. The testing of this Unit is presented here. It started on August 8th and lasted until August 16th. Production GS13s and Stage-0 L4Cs were installed during tests.

The procedure document used to perform these tests is:

- E1000309-V12 - aLIGO HAM-ISI, Pre-Integration Testing Procedure, Phase I (post assembly, before storage)

Other useful information can be found in:

- E1000300 - HAM-ISI LLO test stand: software and electronic check

Remark regarding SVN paths:

Units need to be tested under a folder that matches medm channels' names. Since MEDM channels' names all refer to HAMX during this phase of testing, units are all tested under:

/SciSVN/seismic/HAM-ISI/X1/HAMX/

Once a unit is tested, a folder called after its order of assembly is created. For Unit #6, the name of this folder will be:

/SciSVN/seismic/HAM-ISI/X1/Unit_6/

Test data is then moved from HAMX testing folder to this final folder. All the data related to the Phase I testing of this unit is then stored in this folder. The data set names, the location of the test results, and the locations of the programs used to obtain them are specified along this document.

Even if they are tested under HAMX, units are called per their order of assembly in programs, figures and data files.

I. Pre-Assembly Testing

▪ Step 1: Position Sensors

| S/N sensor | S/N board | ADE Gap Standoff (mm) | Location on the Jig | Gap Standoff on Jig (mm/in) | Voltage before zeroing | Voltage after zeroing. Prebake | Voltage after zeroing. Post bake |
|------------|-----------|-----------------------|---------------------|-----------------------------|------------------------|--------------------------------|----------------------------------|
| 12009 | NR | NR | x | ~2.057 | x | ~.01 | x |
| 12025 | NR | NR | x | ~2.057 | x | ~.01 | x |
| 12012 | NR | NR | x | ~2.057 | x | ~.01 | x |
| 12016 | NR | NR | x | ~2.057 | x | ~.01 | x |
| 12036 | 11867 | NR | 1 | 2.057mm/0.081" | NR | *.01 | -4.7 |
| 12030 | 11893 | NR | 1 | 2.057mm/0.081" | NR | *.01 | -5.2 |

NR: Not Recorded

Sensors noise spectra measured before baking E1000257, and before shielding per procedure T1000636:




Figure - H1 and V1 sensor noise




Figure - H2 and V2 sensor noise




Figure - H3 and V3 sensor noise

Issues/difficulties/comments regarding this test:

- Sensors #12036 was initially discarded because of its high noise level below 1Hz. This sensors was then sent back to be repaired. The spectra presented here were measured before reparations. No spectrum was taken on a jig afterward.

Acceptance Criteria:

- Power spectrum magnitudes must be lower than:
 - o 9.e-10 m/ $\sqrt{\text{Hz}}$ at 0.1Hz
 - o 6.e-10 m/ $\sqrt{\text{Hz}}$ at 1Hz

Test result:

Passed: ____

Failed: X

Comment: Test failed due to the lack of information available. However, further tests (i.e. step 6, spectra of CPSs) show that the instruments are functional.

▪ *Step 2: GS13 testing prior to shippement*

Data related to GS-13 post podding testing can be found in the SVN at:

\SeismicSVN\seismic\Common\Data\alIGO_GS13_TestData\PostMod_TestResults_PDFs.

Power spectra measured at reception, after shipment from LLO, can be found at

\SeismicSVN\ seismic\Common\Data\alIGO_GS13_TestData_LHO

aLIGO GS13 Testing page is E1100367. It contains links to:

- LIGO-E1000058: aLIGO GS-13 Status Chart
- LIGO-24: aLIGO GS-13 as received testing results
- LIGO-E1100394: aLIGO GS-13 prior shipping testing results
- LIGO-E1100395: aLIGO GS-13 Post Modification testing results
- LIGO-F0900070: GS-13 Inspection Checklist

| | | Corner 1 | Corner 2 | Corner 3 |
|---|------------|----------|----------|----------|
| V | Pod | 3 | 50 | 53 |
| | Instrument | 757 | 773 | 705 |
| H | Pod | 9 | 61 | 78 |
| | Instrument | 831 | 791 | 812 |

Table- GS13 instrument and Pod S/Ns

▪ Step 2.1 – Horizontal GS-13s




Figure - Huddle testing of Vertical GS-13 831(H1), 791(H2), and 812(H3) after aLIGO modifications

▪ Step 2.2 – Vertical GS-13s




Figure - Huddle testing of Vertical GS-13 757(V1), 773(V2), and 705(V3) after aLIGO modifications

Driven testing




Figure - Driven testing of Vertical GS-13 757(V1), 773(V2), and 705(V3) after aLIGO modifications

Acceptance Criteria:

- GS13 have already been tested at LLO. GS13 Inspection/Pod Assembly is described in document D047810. Checklist is defined in F090070-v6

Test result:

Passed: X

Failed:

▪ *Step 3: Actuators*

Horizontal Actuator data can not be found in: T0900564-V2. Actuator inventory is made at Section II – Step 1.

| | |
|---|--|
| <p>Actuator Serial #: L179 Test data missing...</p> | <p>Actuator Serial #: L097 Operator Name: Gordon, Matt Date: 1/30/2010 Time: 12:35 PM Actuator Coil Resistance: 6.33 Ohms, PASS Ambient Temperature: 65.2 F Hi Pot Test Results: 1000 MOhms, PASS X Travel Limit (inches): 0.527 Y Travel Limit (inches): 0.205 Z Travel Limit (inches): 0.506</p> |
| <p>Actuator Serial #: L178 Test data missing...</p> | <p>Actuator Serial #: L118 Operator Name: Gordon, Matt Date: 1/29/2010 Time: 3:09 PM Actuator Coil Resistance: 6.40 Ohms, PASS Ambient Temperature: 70.7 F Hi Pot Test Results: 1000 MOhms, PASS X Travel Limit (inches): 0.537 Y Travel Limit (inches): 0.205 Z Travel Limit (inches): 0.504</p> |
| <p>Actuator Serial #: L176 Test data missing...</p> | <p>Actuator Serial #: L007 Operator Name: Smith, Lane Date: 8/11/2009 Time: 2:47 PM Actuator Coil Resistance: 6.33 Ohms, PASS Ambient Temperature: 76.9 F Hi Pot Test Results: 1000 MOhms, PASS X Travel Limit (inches): 0.511 Y Travel Limit (inches): 0.196 Z Travel Limit (inches): 0.483</p> |

TBC: To Be Completed once horizontal actuators' S/N are retrieved (GS13 door opened)

Issues/difficulties/comments regarding this test:

- Actuators S/Ns were recorded after assembly.

Acceptance Criteria:

- Actuators were previously tested and results are reported in T0900564-V2.


Test result:

Passed:

Failed: X

- Step 5 – Seismometer inspection after shipping

Power spectrum




T0=18/07/2012 22:04:34

Avg=30

BW=0.0937493

Figure – Horizontal Geophones inspection after reception at LHO

Power spectrum




T0=18/07/2012 22:04:34

Avg=30

BW=0.0937493

Figure – Vertical Geophones inspection after reception at LHO

Power spectrum




T0=04/06/2012 20:10:23

Avg=50

BW=0.0937493

Figure – Horizontal L4C inspection after reception at LHO

Power spectrum



T0=24/05/2012 18:29:54

Avg=50

BW=0.187499

Figure – Vertical L4C inspection after reception at LHO

Results saved under the SVN at:

/SeiSVN/seismic/Common/Data/aLIGO_GS13_TestData_LHO/
/SeiSVN/seismic/Common/Data/aLIGO_L4C_TestData_LHO/

Acceptance Criteria:

- Geophones must have been tested after reception the geophones at LHO
- ASDs of the geophones must confirm that they are still functioning after shipping.
- Results must be available in the SVN

Test result:

Passed: X

Failed:

Note:

Horizontal GS13s have *nylon patches* on their flexure's screws.

II. Tests to be performed during assembly

- **Step 1: Parts Inventory (E1000052)**

| DCC Number | Part name | Configuration | Corner 1 S/N | Corner 2 S/N | Corner 3 S/N |
|------------|-----------------|---------------|-----------------|-----------------|-----------------|
| D071001 | Stage 0 base | NA | 14 | | |
| D071051 | Stage 1 base | NA | 10 | | |
| D071050 | Optical table | NA | 9 | | |
| D071002 | Spring Post | NA | 31 | 17 | 32 |
| D071100 | Spring | NA | 30 | 41 | 45 |
| D071102 | Flexure | NA | 41 | 46 | 40 |
| ADE | Position sensor | Horizontal | 12009 Master 0 | 12012 slave 180 | 12036 slave 0 |
| | | Vertical | 12025 slave 180 | 12016 slave 0 | 12030 slave 180 |
| D047812 | GS-13 pod | Horizontal | 9 | 61 | 78 |
| | | Vertical | 3 | 50 | 53 |
| D047823 | L4C pod | Horizontal | 6 | 114 | 90 |
| | | Vertical | 41 | 52 | 14 |
| D0902749 | Actuator | Horizontal | 179 | 178 | 176 |
| | | Vertical | 97 | 118 | 7 |

Table – Parts inventory

| Cable Connects | | Cable S/N | | |
|----------------|---------------|-----------|----------|----------|
| Part Name | Configuration | Corner 1 | Corner 2 | Corner 3 |
| GS13 | Horizontal | S1104700 | S1106656 | S1104705 |
| GS13 | Vertical | | | |
| L4C | Horizontal | S1106651 | S1106650 | S1104706 |
| L4C | Vertical | | | |
| Actuator | Horizontal | S1104095 | S1104098 | S1106675 |
| | Vertical | S1106677 | S1106682 | S1107761 |

Table – Cables inventory

- *Step 2: Check torques on all bolts*

Acceptance Criteria:

- All bolts should trip the wrench, and start moving immediately after. If any bolts in a pattern move before torque is reached, recheck after all bolts are brought to spec.

Test result:**Passed:** X **Failed:**

- *Step 3: Check gaps under Support Posts*




Figure - Showing edges that need checked on support posts and gussets

Acceptance Criteria:

- A 0.001 inch shim cannot be passed freely through any connection to Stage 0 or between post and gussets. If shim can pass through, loosen all constraining bolts, and then retighten iteratively from the center of the part to the edges. Retest.

Test result:**Passed:** X **Failed:**

- *Step 4: Pitchfork/Boxwork flatness before Optical Table install*




Figure – Showing what needs to be checked on Boxworks and Pitchforks

Acceptance Criteria:

- Shim inserted won't pass between parts.

Test result:**Passed:** X **Failed:**

▪ *Step 5: Blade spring profile*




figure – Blade spring profile measurement points

| Blade # | Root (Mils) | Tip (Mils) | Flatness (mils) |
|---------|-------------|------------|-----------------|
| 1 | 619 | 624 | 5 |
| 2 | 610 | 622 | 12 |
| 3 | 610 | 623 | 13 |

Table - Blade profile

Acceptance Criteria:

- Blades must be flat within 0.015" inches.

Note that the tip measurement should be constant and that root value can be impacted by shims change.

Test result:

Passed: X

Failed:

- *Step 6: Gap checks on actuators-after installation on Stage 1*




Figure - Showing gaps that need to be checked on actuators.

Issues/difficulties/comments regarding this test:

Since layers of shims are difficult to use accurately, a Go (70mils shim set) vs. No Go (90 mils shim set) technique was used for this test. To pass the test an actuator gap has to allow the 70mils shim set to be inserted and refuse the 90mils shim set.

The gaps on the backside of horizontal actuators are hard to access.

Acceptance Criteria

- Gaps must be within 0.010" of design (i.e. 0.090" and .070" pass, but 0.095" and 0.065" doesn't).

Test result:

Passed: X

Failed:

- *Step 7: Check level of Stage 0*




Figure – Level measured on Stage 0

Issues/difficulties/comments regarding this test:

The accuracy of the measurement limited by the measurement tool: optical level + ruler on a block. The ruler only has 1/100” graduations. Values are deduced from the relative distance to graduations. The uncertainty is about 1mil.

Max angle is calculated between the opposite points that have the most different level.

Max angle=0.007/73 (± 0.001/73) = 95.9 (±13.7) μrad

Acceptance Criteria

- The maximum angle of the table with the horizontal mustn't exceed ~100μrad

Test result:

Passed: X

Failed:

▪ *Step 8: Check level of Stage 1 Optical Table*




Figure – Level measured on Stage 1

Issues/difficulties/comments regarding this test:

The accuracy of the measurement is limited by the measurement tool: optical level + ruler on a block. The ruler only has 1/100” graduations. Values are deduced from the relative distance to graduations. The uncertainty is about 1mil.

The points marked in red are controversial. They were recorded as way out of spec (-8/-10mils) when measured from close range (distance < 3ft), but were absolutely fine (as displayed) when measured from further away (other side of the optical table). We suspected the optical level we were using to be biased and tried with another one. Same observation was made. We supposed the optical levels available could not be used in close range (distance < 3ft). If this hypothesis is not true, the optical table could have flatness irregularities, up to -10mils, on two edges.

Max angle is calculated between the opposite points that have the most different level.

Max angle = $0.002/86 (\pm 0.001/86) = 23.26 (\pm 11.7) \mu\text{rad}$

Acceptance Criteria

- The maximum angle of the table with the horizontal mustn't exceed ~100μrad

Test result:

Passed: X

Failed:

▪ *Step 9: Mass budget*

| | 00 | 01 | 02 | 03 | 04 | 05 | 06 | | |
|-------------------|-----|-----|-----|-----|-----|------|------|-------|-------|
| | 0.6 | 1.1 | 2.2 | 4.5 | 7.9 | 15.6 | 27.2 | lbs | kgs |
| W9 | | | 1 | 1 | 1 | | | 14.6 | 6.62 |
| W1 | 2 | 3 | 1 | 1 | 1 | | | 19.1 | 8.66 |
| W2 | 2 | 2 | 1 | 3 | | | | 19.1 | 8.66 |
| W3 | | 1 | 1 | 2 | 1 | | | 20.2 | 9.16 |
| W4 | 3 | 3 | 1 | 1 | 1 | | | 19.7 | 8.94 |
| W5 | 4 | 3 | 1 | 3 | | | | 21.4 | 9.71 |
| W6 | | | 1 | 1 | 1 | | | 14.6 | 6.62 |
| W7 | | 1 | 1 | 2 | 1 | | | 20.2 | 9.16 |
| W8 | 2 | 1 | 1 | 1 | 1 | | | 16.9 | 7.67 |
| Side Masses Total | 13 | 14 | 9 | 15 | 7 | 0 | 0 | 165.8 | 75.21 |

Table – Wall masses distribution

| | 00 | 01 | 02 | 03 | 04 | 05 | 06 | | |
|-------------------|-----|-----|-----|-----|-----|------|------|-------|-------|
| | 0.6 | 1.1 | 2.2 | 4.5 | 7.9 | 15.6 | 27.2 | lbs | kgs |
| K1 | | | | | | 2 | | 31.2 | 14.15 |
| K2 | | | | | 1 | | 1 | 35.1 | 15.92 |
| K3 | | | | | | 2 | | 31.2 | 14.15 |
| K4 | | | | | 1 | | 1 | 35.1 | 15.92 |
| K5 | | | | | | 2 | | 31.2 | 14.15 |
| K6 | | | | | 1 | | 1 | 35.1 | 15.92 |
| Keel Masses Total | 0 | 0 | 0 | 0 | 3 | 6 | 3 | 198.9 | 90.22 |

Table – Keel masses distribution

| | Mass (kg) |
|-------|-----------|
| T1 | 45.00 |
| T2 | 270.79 |
| T3 | 45.00 |
| T4 | 50.00 |
| Total | 410.79 |

Table – Optic table masses distribution




Figure – Wall Masses (W) and Keel masses (K) location. *South of picture = corner 1*




Figure – Optic table masses distribution

| | Side | Keel | Top | Total |
|-------------|-------|-------|--------|--------|
| Weight (kg) | 75.21 | 90.22 | 410.79 | 576.22 |

Table – Mass budget sum up

Issues/difficulties/comments regarding this test:

- T2's big mass evaluated at nominal value: 270.79kg. Gauge not available for measurement.
- A few shims were used for balancing. Their weight is negligible in comparison with the mass budget. Hence their weight is not reported in the mass budget.

Acceptance Criteria

The Mass budget must be

- 579.1 Kg (cf. E1100427) \pm 25Kg (5%)

Test result:

Passed: X

Failed:

▪ *Step 10: Shim thickness*

| Lockers | Shim thickness (mils) |
|---------|-----------------------|
| A | 124 |
| B | 127 |
| C | 125 |
| D | 123 |

Table – Shims Thickness

Acceptance Criteria

- The shim thickness should be 125 mils +/-5

Test result:

Passed: X

Failed:

▪ *Step 11: Lockers adjustment*

| D.I. at Locker | Vertical D.I. | Horizontal D.I. |
|----------------|---------------|-----------------|
| A | 1.5 | 0.2 |
| B | -0.5 | -1 |
| C | 1 | -1 |
| D | -1 | -0.5 |

Table – Dial indicators read-out (in thousands of an inch)

Issues/difficulties/comments regarding this test:

Lockers might have to be reset once the ISI is installed in the interferometer.

Acceptance Criteria

- Vertical and horizontal displacement near the lockers must be lower than 2 mils (0.002")

Test result:

Passed: X

Failed:

III. Tests to be performed after assembly

▪ *Step 1 - Electronics Inventory*

| Hardware | LIGO reference | S/N |
|----------------------|----------------|----------|
| Coil driver | D0902744 | S1000266 |
| | | S1000269 |
| Anti Image filter | D070081 | S1000250 |
| Anti aliasing filter | D1000269 | S1102694 |
| | | S1102679 |
| Interface chassis | D1000067 | 1102223 |
| | | 1102224 |
| | | 1102214 |

Table - Inventory electronics

▪ *Step 2 - Set up sensors gap*

| Locked /no mass | |
|-----------------|---------------|
| ADE boxes on | |
| Offset (Mean) | Std deviation |
| 48.54 | 7.80 |
| 165.67 | 7.91 |
| -282.18 | 9.12 |
| 215.49 | 8.91 |
| 42.68 | 11.73 |
| 131.62 | 8.77 |

Capacitive position sensor readout after gap set-up

Issues/difficulties/comments regarding this test:

Sensor Gaps might have to be reset once the ISI is installed in the interferometer.

Acceptance criteria:

- All mean values must be lower than +/-400 cts (a bit less than .0005”).
- All standard deviations below 20 counts.
- No cross talk

Test result:

Passed: X

Failed:

▪ **Step 3 - Measure the Sensor gap**

Issues/difficulties/comments regarding this test:

Measured in the previous step. Waived to avoid scratching targets.

Test result: **Passed:** **Failed:** **Waived:** X

▪ **Step 4 - Check Sensor gaps after the platform release**

| Sensors | Table locked | | Table unlocked | | Difference |
|---------|--------------|---------------|----------------|---------------|------------|
| | Mean | Std Deviation | Mean | Std Deviation | |
| H1 | 48.54 | 7.80 | 931.52 | 17.01 | 882.99 |
| H2 | 165.67 | 7.91 | 1172.40 | 14.43 | 1006.73 |
| H3 | -282.18 | 9.12 | 524.93 | 21.51 | 807.11 |
| V1 | 215.49 | 8.91 | 1215.10 | 16.96 | 999.61 |
| V2 | 42.68 | 11.73 | 642.26 | 21.77 | 599.59 |
| V3 | 131.62 | 8.77 | 951.40 | 29.26 | 819.78 |

Table – Sensor gaps after platform release

Acceptance criteria:

- Absolute values of the difference between the unlocked and the locked table must be below:
 - o 1600 cts for horizontal sensors (~0.002’')
 - o 1600 cts for vertical sensors (~0.002’')
- All mean values must be lower than:
 - o 2000 cts for horizontal sensors (~0.0025’')
 - o 2000 cts for vertical sensors (~0.0025’')

Test result: **Passed:** X **Failed:**

▪ *Step 5 – Performance of the limiter*

▪ *Step 5.1 - Test N°1 - Pushing “in the general coordinates”*

| Pushing Z,-Z | CPS read out | | Calculated after calibration | | ROM |
|--------------|--------------|-------------|------------------------------|----------|-------|
| | Sensors | UP (Counts) | Down (Counts) | UP (mil) | |
| V1 | 21100 | -19000 | 25.4 | -22.9 | 40100 |
| V2 | 18900 | -18750 | 22.7 | -22.6 | 37650 |
| V3 | 20400 | -20100 | 24.6 | -24.2 | 40500 |

| Pushing RZ, -RZ | CPS read out | | Calculated after calibration | | ROM |
|-----------------|--------------|-----------|------------------------------|----------|-------|
| | Sensors | CCW (+RZ) | CW(-RZ) | CW (mil) | |
| H1 | -23000 | 22200 | -27.7 | 26.7 | 45200 |
| H2 | -21500 | 22500 | -25.9 | 27.1 | 44000 |
| H3 | -21500 | 20000 | -25.9 | 24.1 | 41500 |

Table - Optic table range of motion

▪ *Step 5.2 - Test N°2 – Pushing “locally”*

| Pushing Locally | Push in positive direction | Push in negative direction | Railing | Actuator Gap Check | ROM |
|-----------------|----------------------------|----------------------------|---------|--------------------|-------|
| H1 | -25000 | 25800 | | X | 50800 |
| H2 | -25000 | 20600 | | X | 45600 |
| H3 | -26100 | 23500 | | X | 49600 |
| V1 | 21300 | -19800 | | X | 41100 |
| V2 | 32267 | -32267 | X | X | 64534 |
| V3 | 24000 | -25800 | | X | 49800 |

Table - Optic table range of motion

ROM = Range of motion

Issues/difficulties encountered during this test:

- Contact points are difficult to check on vertical actuators.
- V2 railing.
- Horizontal motion (Rz) was computed in mils from the vertical CPS calibration (Step 11).

Acceptance criteria:

- The vertical sensor readout must be positive when the optic table is pushed in the +Z direction
- The horizontal sensor readout must be negative when the optic table is pushed in the +RZ direction
- **Step 5.1**
 - o Absolute value of all estimated motions must be higher than 16000counts (~0.020")
- **Step 5.2**
 - o No contact point on sensors
 - o Absolute value of sensor read out must be higher than 16000counts (~0.020")
 - o No contact point on actuators

Test result:**Passed:** X **Failed:** .

▪ *Step 6 - Position Sensors unlocked/locked Power Spectra*

Locked/Unlocked Power Spectra are presented below.




Figure - Calibrated CPS power spectra




Figure - Calibrated GS13 Power spectra




Figure – Calibrated L4C Power spectra

Scripts files for processing and plotting in SVN at:

- /SeiSVN/seismic/HAM-ISI/Common/Testing_Functions_HAM_ISI/
- ASD_Measurements_Locked_Unlocked_HAM_ISI.m

Data in SVN at:

- SeiSVN/seismic/ HAM-ISI/X1/HAMX/Data/Spectra/Undamped/
- LHO_ISI_UNIT_7_ASD_m_CPS_T240_L4C_GS13_Locked_vs_Unlocked_2012_08_13.mat

Figures in SVN at:

- /SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Figures/Spectra/Undamped
- LHO_ISI_UNIT_7_ASD_m_L4C_Requirements_Locked_vs_Unlocked_2012_08_13
- LHO_ISI_UNIT_7_ASD_m_GS13_Requirements_Locked_vs_Unlocked_2012_08_13
- LHO_ISI_UNIT_7_ASD_m_CPS_Requirements_Locked_vs_Unlocked_2012_08_13

Issues/difficulties/comments regarding this test:

- 10Hz-100Hz peaks on CPS spectra were investigated for the testing phase I of Unit #3, and reported in Part 1, last step: *Capacitive Position Sensor Investigation*, of the related report (Document #E1000312-v3)

Acceptance criteria:

- No cross talk (peaks at low frequencies + harmonics on measurements)
- Magnitudes of power spectra must be between requirement curves

Test result:

Passed: X **Failed:**

Note: When a seismometer fails, its low frequency response is affected. Spectra are within requirements in low frequency. The production GS13s installed on this unit are functional.

▪ **Step 7 - GS13 power spectra -tabled tilted**

GS13 spectra when the table is tilted are presented below.




Figure – Power spectrum Calibrated GS13 with mass at corners A to F

Scripts files for processing and plotting in SVN at:

SeiSVN/seismic/HAM-ISI/Common/Testing_Functions_HAM_ISI/
 - ASD_Measurements_Stages_Tilted_HAM_ISI.m

Data in SVN at:

SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Spectra/Undamped/
 - LHO_ISI_UNIT_7_ASD_m_GS13_Stage_Tilted_2012_08_16.mat

Figures in SVN at:

SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Figures/Spectra/Undamped
 - LHO_ISI_UNIT_7_m_PSD_GS13_Tilted_2012_08_16.fig

Acceptance criteria:

- With table unlocked and tilted, magnitudes of power spectra must be fully included within requirement curves.

Test result:


Passed: X

Failed:

Note:

When a seismometer fails, its low frequency response is affected. Spectra are within requirements in low frequency. The production GS13s installed on this unit are functional.

▪ *Step 8- GS13 pressure readout*



| | Corner 1 | Corner 2 | Corner 3 | |
|-------------|----------|----------|----------|-----|
| FF_L4C_P | 102 | 103 | 102 | KPa |
| FF_L4C_DIFF | 0 | 0 | 0 | KPa |
| GS13_P | 102 | 102 | 102 | KPa |
| GS13_DIFF | 0 | 0 | 0 | KPa |

Figure – Pressure Readouts (08/14/2012)

Acceptance criteria:

- The pressure on *GS13_P* channels must be 102KPa +/-8 KPa (25000 counts +/- 3000 counts)
- *GS13_P* must vary the same way in each corner and *GS13_DIFF* must be constant (channels follow comparable trend)

Test result:

Passed: X Failed: ___

▪ **Step 9 - Coil Driver, cabling and resistance check**

| Actuator | V1 | | H1 | | V2 | |
|------------------------------------|-----------------------------------|---------|-----------------------------------|---------|-----------------------------------|---------|
| Coil driver | S1000266 - Coarse 2 | | S1000266 - Coarse 1 | | S1000269 - Coarse 2 | |
| Cable # | S1104760 | | S1104762 | | S1104773 | |
| Resistance (Ohm) | P1 - P2 | P2 - P3 | P1 - P2 | P2 - P3 | P1 - P2 | P2 - P3 |
| | O.L (infinity) | 6.7 | O.L (infinity) | 6.4 | O.L (infinity) | 6.7 |
| MEDM offset (1000 counts) | Measurement P2 (+) ; P1&P3 (-) | | Measurement P2 (+) ; P1&P3 (-) | | Measurement P2 (+) ; P1&P3 (-) | |
| | 0.3070V | | 0.3117V | | 0.3115V | |

| Actuator | H2 | | V3 | | H3 | |
|------------------------------------|-----------------------------------|---------|-----------------------------------|---------|-----------------------------------|---------|
| Coil driver | S1000269 - Coarse 1 | | S1102692 - Coarse 2 | | S1102692 - Coarse 1 | |
| Cable # | S1104776 | | S1104494 | | S1104493 | |
| Resistance (Ohm) | P1 - P2 | P2 - P3 | P1 - P2 | P2 - P3 | P1 - P2 | P2 - P3 |
| | O.L (infinity) | 6.5 | O.L (infinity) | 6.8 | O.L (infinity) | 6.7 |
| MEDM offset (1000 counts) | Measurement P2 (+) ; P1&P3 (-) | | Measurement P2 (+) ; P1&P3 (-) | | Measurement P2 (+) ; P1&P3 (-) | |
| | 0.3138V | | 0.3044V | | 0.3106V | |

Table - Actuators resistance check

Issues/difficulties/comments regarding this test:

- Voltages measured from Pin #2 (+) to pin #3 (-) with compensation filters engaged.
- Resistances are given +/-0.1V

Acceptance criteria:

- The measured resistance between the middle pin and one side pin must be 6.5 +/-1 ohms
- Actuator neutral pins must be connected on pin #3 (left side pin of the plug)
- Actuator drive pins must be connected on pin #2 (middle pin of the plug)
- Actuator ground shield pins must be connected on pin #1 (right pin of the plug)
- All LEDs on the coil driver front panel must be green

Test result:

Passed: X

Failed:

▪ *Step 10 - Actuators Sign and range of motion (Local drive)*

| | Negative drive | No Drive | Positive drive | ROM (Counts) |
|--------------------|----------------|----------|----------------|--------------|
| H1 readout (count) | -24088 | 564 | 24401 | 48489 |
| H2 readout (count) | -24182 | 837 | 23954 | 48136 |
| H3 readout (count) | -25034 | 250 | 24764 | 49798 |
| V1 readout (count) | -18803 | 1217 | 20645 | 39448 |
| V2 readout (count) | -25539 | 622 | 26806 | 52345 |
| V3 readout (count) | -22450 | 1038 | 22203 | 44653 |

Table - Range of motion - Local drive

Issues/difficulties/comments regarding this test:

- Compensation filters are ON.
- Symmetrization filters are OFF

Acceptance criteria:

- Main couplings sensors readout must be at least 16000 counts (~0.02")
- A positive offset drive on one actuator must give positive sensor readout on the collocated sensor. Signs will also be tested when measuring local-to-local transfer functions.

Test result:

Passed: X

Failed:

▪ *Step 11 - Vertical Sensor Calibration*

| Lockers | D.I readout with for a negative drive | D.I readout with for a positive drive |
|---------|---------------------------------------|---------------------------------------|
| A | -18.50 | 19.00 |
| B | -19.00 | 19.00 |
| C | -19.50 | 19.50 |
| D | -18.50 | 18.50 |
| Average | -18.88 | 19.00 |

| Sensors | Counts | Counts | Difference |
|---------|-----------|----------|------------|
| V1 | -15562.00 | 16494.00 | 32056.00 |
| V2 | -14904.00 | 15868.00 | 30772.00 |
| V3 | -15197.00 | 16375.00 | 31572.00 |

| Vertical Sensibility | |
|----------------------|---------------------------|
| 830.80 | Count/mil |
| 0.51 | V/mil |
| 30.57 | nm/count |
| -1.09 | % from ref (840count/mil) |

Acceptance criteria:

- Deviation from nominal value < 2%. Nominal value is 840 count/mil.

Test result:

Passed: X

Failed:

▪ **Step 12 - Vertical Spring Constant**

| Sensors | Mean diff counts | Mean diff m | K (N/m) | Error with average |
|---------|------------------|---------------|---------|--------------------------|
| V1 | -19420 | -5.937E-04 | 82614 | -0.52% |
| V2 | -20182 | -6.170E-04 | 79496 | -4.27% |
| V3 | -18438 | -5.637E-04 | 87016 | 4.79% |
| | | Average (N/m) | 249125 | |
| | | | 0.84 | % variation from nominal |

Table - Vertical spring constant

Acceptance criteria:

- +/-2 % of 2.4704e5 N/m (i.e. between 2.421e5 and 2.520e5 N/m)
- +/- 5% of variation between each spring and the average

Test result:

Passed: X

Failed:

▪ **Step 13 - Static Testing (Tests in the local basis)**

| | Sensors (counts) | | | | | |
|----|------------------|------|------|------|------|------|
| | H1 | H2 | H3 | V1 | V2 | V3 |
| H1 | 2039 | 1294 | 1282 | -15 | 3 | 6 |
| H2 | 1252 | 2001 | 1253 | 0 | -4 | -9 |
| H3 | 1255 | 1257 | 1986 | -14 | 3 | -13 |
| V1 | 181 | 193 | -375 | 1421 | -35 | -640 |
| V2 | -360 | 202 | 190 | -660 | 1422 | -48 |
| V3 | 201 | -369 | 186 | -76 | -626 | 1446 |

Table - Main couplings and cross couplings

Acceptance criteria:

- **Vertical**
For a +1000 count offset drive on vertical actuators
 - Collocated sensors must be 1400 counts +/- 10%
- **Horizontal**
For a +1000 count offset drive on horizontal actuators
 - Collocated sensors must be 2000 counts +/- 10%
 - Non-collocated horizontal sensors must be 1250 counts +/-10%

Test result:

Passed: X

Failed:

▪ *Step 14 - Linearity test*

| | Slope | Offset | Average slope | Variation from average(%) |
|----|--------|--------|---------------|---------------------------|
| H1 | 2.0702 | 665.9 | 2.04 | 1.72 |
| H2 | 2.0213 | 924.9 | | -0.69 |
| H3 | 2.0143 | 293.38 | | -1.03 |
| V1 | 1.4797 | 1502.1 | 1.47 | 0.70 |
| V2 | 1.4509 | 915.58 | | -1.26 |
| V3 | 1.4777 | 1240.2 | | 0.56 |

Table - Slopes and offset of the triplet ‘Actuators - HAM-ISI – Sensors’




Figure - Linearity test on the triplet ‘actuators - HAM-ISI – sensors’ in both Horizontal and vertical directions

Issues/difficulties encountered during this test:

- H1, slightly out of requirements.
- The tendencies on linearity test slopes seem to match the tendencies on cable resistance (coildriver to feedthrough section). Cable resistance, which is proportional to cable length, would then be a possible explanation for the linearity results obtained.

Acceptance criteria:

- Horizontal and vertical slopes of the triplet actuators x HAM-ISI x sensors: Average slope +/- 1.5%

Test result:

Passed: ____

Failed: X

Note: we will check that these values are within tolerance when we'll use the final field cables.

▪ *Step 15 - Cartesian Basis Static Testing*

| 1000 counts Drive | H1 | H2 | H3 | V1 | V2 | V3 | Direction read out |
|-------------------|---------|---------|---------|---------|--------|---------|--------------------|
| X Drive | 264.4 | 260.81 | -479.17 | -63.07 | 32.439 | 6.8052 | 500.74 |
| Y Drive | -467.83 | 418.22 | -30.844 | -27.794 | 24.759 | -3.5428 | 506.59 |
| Z Drive | -1.7542 | 9.1196 | -1.7742 | 231.61 | 273.51 | 260.84 | 242.34 |
| Rx Drive | -453.18 | 468.8 | 3.215 | -524.24 | 1692 | -1228.5 | 2598.6 |
| Ry Drive | -259.55 | -255.96 | 531.92 | -1723.1 | 401.36 | 1239.1 | 2606.2 |
| Rz Drive | -1942.2 | -1940.7 | -1938.9 | -50.905 | 11.317 | -8.2448 | 2462.1 |

| 1000 counts Drive | H1 | H2 | H3 | V1 | V2 | V3 | Direction read out |
|-------------------|----|----|----|----|----|----|--------------------|
| X Drive | + | + | - | | | | + |
| Y Drive | - | + | 0 | | | | + |
| Z Drive | | | | + | + | + | + |
| Rx Drive | | | | - | + | - | + |
| Ry Drive | | | | - | + | + | + |
| Rz Drive | - | - | - | | | | + |

| 1000 counts Drive | X | Y | Z | RX | RY | RZ | Direction read out |
|-------------------|---------|---------|---------|---------|--------|---------|--------------------|
| X Drive | 500.74 | -2.8672 | -13.884 | 40.809 | 35.65 | -19.067 | 500.74 |
| Y Drive | -18.569 | 506.59 | -14.959 | -5.7106 | 18.622 | 27.636 | 506.59 |
| Z Drive | 19.733 | 0.34116 | 242.34 | -11.093 | 42.193 | -4.0242 | 242.34 |
| Rx Drive | 10.402 | 3.2181 | -21.483 | 2598.6 | 15.407 | -10.62 | 2598.6 |
| Ry Drive | 17.648 | 7.7229 | -25.17 | -11.003 | 2606.2 | -10.639 | 2606.2 |
| Rz Drive | -3.2331 | 10.464 | -18.819 | 8.8443 | 37.37 | 2462.1 | 2462.1 |

Table – Cartesian static testing reference table

Acceptance criteria:

For a positive drive in the Cartesian basis:

- Local sensor readout must have the same sign that the reference table
- Cartesian sensors read out must be positive in the drive direction

Test result:

Passed: X

Failed:

- *Step 16- Frequency response*
- *Step 16.1 - Local to local measurements*

| FREQ. RANGE | | Freq. Res. (Hz) | DRIVE | | MEAS. TIME | | |
|--------------------------------|------|-----------------|-------|------|---------------------|----------------|--------------------------|
| Min | Max | | H | V | Time for 1 Rep. (s) | Number of Reps | Estimated duration (min) |
| 0.01 | 0.1 | 0.01 | 3500 | 3500 | 620 | 10 | 103.3 |
| 0.1 | 0.5 | 0.02 | 420 | 420 | 320 | 30 | 160 |
| 0.5 | 5 | 0.025 | 24.5 | 24.5 | 260 | 55 | 238.3 |
| 5 | 200 | 0.1 | 140 | 140 | 80 | 50 | 66.7 |
| 200 | 1000 | 0.2 | 140 | 140 | 50 | 150 | 125 |
| Estimated Measurement Time (h) | | | | | | | 11.6 |

Table – Transfer function settings, by frequency band

Data collection script files:

/SeiSVN/seismic/HAM-ISI/Common//Transfer_Function_Scripts/

- Run_TF_L2L_10mHz_100mHz.m
- Run_TF_L2L_100mHz_500mHz.m
- Run_TF_L2L_500mHz_5Hz.m
- Run_TF_L2L_5Hz_100Hz.m
- Run_TF_L2L_100Hz_1000Hz.m

Data files in SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Transfer_Functions/Measurements/Undamped/

- LHO_ISI_HAM_Unit_7_Data_TF_L2L_200Hz_1000Hz_20120810-161601.mat
- LHO_ISI_HAM_Unit_7_Data_TF_L2L_5Hz_200Hz_20120810-184834.mat
- LHO_ISI_HAM_Unit_7_Data_TF_L2L_500mHz_5Hz_20120810-221211.mat
- LHO_ISI_HAM_Unit_7_Data_TF_L2L_100mHz_500mHz_20120811-020150.mat
- LHO_ISI_HAM_Unit_7_Data_TF_L2L_10mHz_100mHz_20120811-044326.mat

Scripts files for processing and plotting in SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Scripts/Control_Scripts/Version_0/

- Step_1_TF_Loc_to_Loc_X1_ISI_HAMX

Figures in SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Figures/Transfer_Functions/Measurements/Undamped/

- X1_ISI_HAMX_TF_L2L_Raw_from_ACT_to_CPS_2012_08_10.fig
- X1_ISI_HAMX_TF_L2L_Raw_from_ACT_to_GS13_2012_08_10.fig

Storage of measured transfer functions in the SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Transfer_functions/ Simulations/Undamped/

- X1_ISI_HAMX_TF_L2L_Raw_2012_07_13.mat

HAM-ISI - LHO - Unit #7 - August 10th 2012 - On Test Stand, In Air - Measurement Over Weekend




Figure - local-to-Local Measurements – Capacitive sensors

HAM-ISI - LHO - Unit #7 - August 10th 2012 - On Test Stand, In Air - Measurement Over Weekend




Figure - local-to-Local Measurements – Inertial sensors



Acceptance criteria:

- Local to local measurements
 - o On CPS, the phase must be 0° at DC
 - o On Geophones, the phase must be -90° at DC
 - o Identical shape in each corner



Test result:

Passed: X


Failed:

▪ *Step 16.2 – GS13 Response extraction*

Plots for the extracted responses are presented below.




X1 ISI HAMX - GS13 Response



Huddle Test Adjustment Gain: 0.1269

X1 ISI HAMX - GS13 Response



Huddle Test Adjustment Gain: 0.29077





figure – GS13 extracted responses VS Huddle test responses




figure – Extracted GS13 responses comparison

Issues/difficulties encountered during this test:

- Horizontal GS13s were taken apart and reassembled after their initial huddle test to install *Nylon Patch Screws* on the flexures mounts.
- Vertical GS13s were taken apart and reassembled after their initial huddle test to insert *Loctite*[®] on the screws holding the flexures.
- The Electronics and/or Digital filters used for the initial huddle testing seem to have varied along the huddle testing campaign. Gains vary from one sensor to another. Resonance frequencies are, however, unaffected which allow us to analyze their evolution.
- Lots of pods have encountered rework since the huddle testing campaign. The rework operations, such as flexure replacement or preamplifier replacement, did most likely affect the frequency responses of the instruments. Hence, these modifications would be a good explanation for the resonance frequency shifts observed between the huddle test and the extracted response of some pods.

Scripts files for processing and plotting in SVN at:

- /SeiSVN/seismic/HAM-ISI/X1/HAMX/Scripts/Data_Collection/
 - X1_HAMX_Unit_7_GS13_Resp_Extraction_Fitting

GS13 response extraction plots under the SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Figures/Instrument_Responses/GS13/

- X1_ISI_HAMX_Fitted_Responses_Comparison.fig
- X1_ISI_HAMX_GS13_H1_Pod_009_Extracted_Response_VS_Huddle.fig
- X1_ISI_HAMX_GS13_H2_Pod_061_Extracted_Response_VS_Huddle.fig
- X1_ISI_HAMX_GS13_H3_Pod_078_Extracted_Response_VS_Huddle.fig
- X1_ISI_HAMX_GS13_V1_Pod_003_Extracted_Response_VS_Huddle.fig
- X1_ISI_HAMX_GS13_V2_Pod_050_Extracted_Response_VS_Huddle.fig
- X1_ISI_HAMX_GS13_V3_Pod_053_Extracted_Response_VS_Huddle.fig


Acceptance criteria:

- The resonance frequency shift between the initial huddle test measurement and the extracted response must be lower than 15%


Test result:**Passed:** X **Failed:**

▪ *Step 16.3 GS13 response fitting*

Fitted responses for the GS13s are presented below.




Huddle Test Adjustment Gain: 1.3176




Huddle Test Adjustment Gain: 0.12172

X1 ISI HAMX - GS13 Response



Huddle Test Adjustment Gain: 0.1269

X1 ISI HAMX - GS13 Response



Huddle Test Adjustment Gain: 0.29077





figure – Fitted responses of the GS13s

X1 ISI HAMX - Fitted Responses of GS13s




figure – Comparison of the fitted responses for the GS13s

Scripts files for processing and plotting in SVN at:

- /SeiSVN/seismic/HAM-ISI/X1/HAMX/Scripts/Data_Collection/
 - X1_HAMX_Unit_7_GS13_Resp_Extraction_Fitting

GS13 response fitting plots under the SVN at:

- /SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Figures/Instrument_Responses/GS13/
 - X1_ISI_HAMX_Fitted_Responses_Comparison.fig
 - X1_ISI_HAMX_GS13_H1_Pod_009_Extracted_Response_VS_Fitt_VS_Huddle.fig
 - X1_ISI_HAMX_GS13_H2_Pod_061_Extracted_Response_VS_Fitt_VS_Huddle.fig
 - X1_ISI_HAMX_GS13_H3_Pod_078_Extracted_Response_VS_Fitt_VS_Huddle.fig
 - X1_ISI_HAMX_GS13_V1_Pod_003_Extracted_Response_VS_Fitt_VS_Huddle.fig
 - X1_ISI_HAMX_GS13_V2_Pod_050_Extracted_Response_VS_Fitt_VS_Huddle.fig
 - X1_ISI_HAMX_GS13_V3_Pod_053_Extracted_Response_VS_Fitt_VS_Huddle.fig

Acceptance criteria:

- The resonance frequency difference between the extracted response and the fitted response must be less than 5%
- The amplitude shift between the extracted response and the fitted response must be less than 10% between 0.1Hz and 100Hz.

Test result:

Passed: X

Failed:

▪ 16.4 Symmetrization Filters

Symmetrized Local to Local TFs are presented below.




figure – Symmetrized L2L – Computed TFs – Capacitive sensors




figure – Symmetrized L2L – Computed TFs – Inertial sensors



Symmetrized L2L TFs under the SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Figures/Transfer_Functions/Simulations/Undamped/

- X1_ISI_HAMX_TF_L2L_Symmetrized_from_ACT_to_CPS_08_10_2012.fig
- X1_ISI_HAMX_TF_L2L_Symmetrized_from_ACT_to_GS13_08_10_2012.fig

Issues/difficulties encountered during this test:

- Symmetrization filters improved the symmetry of the GS13 Transfer Functions.

Test result:

Passed: X

Failed:

▪ *Step 16.4 - Cartesian to Cartesian TF computation*

The Cartesian to Cartesian transfer functions are presented below:




Figure – Cartesian to Cartesian – computed - Capacitive sensors




Figure – Cartesian to Cartesian - computed - Inertial sensors



Scripts files for processing and plotting in SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Scripts/Control_Scripts/

- Step_3_TF_Cart_to_Cart_X1_ISI_HAMX.m

Figures in SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/ Figures/Transfer_Functions/Simulations/Undamped/

- X1_ISI_HAMX_TF_C2C_Symmetrized_from_ACT_to_GS13_08_10_2012.fig
- X1_ISI_HAMX_TF_C2C_Symmetrized_from_ACT_to_CPS_08_10_2012.fig

Storage of measured transfer functions in the SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Transfer_functions/Simulations/Undamped/

- X1_ISI_HAMX_TF_C2C_Raw_2012_08_10.mat

Acceptance criteria:

- Cartesian to Cartesian measurements
 - o On CPS, the phase must be 0° at DC
 - o On Geophones, the phase must be -90° at DC
 - o Identical shape X/Y and RX/RX

Test result:

Passed: X

Failed:

- *Step 17 - Transfer function comparison with Reference*
- *Step 17.1 - Local to local - Comparison with Reference*

Scripts files for processing and plotting in SVN at:

- /SeiSVN/seismic/HAM-ISI/X1/HAMX/Scripts/Control_Scripts/Version_0/
 - Step_1_TF_Loc_to_Loc_X1_ISI_HAMX
- /SeiSVN/seismic/HAM-ISI/Common/Plot_Functions_HAM_ISI
 - Plot_TF_L2L_HAM_Testing_With_LHO_Unit_1_Reference.m

Local to local comparison figures in SVN at:

/SeiSVN/seismic/ HAM-ISI/X1/HAMX/Data/

Figures/Transfer_Functions/Measurements/Comparisons/L2L/

- X1_ISI_HAMX_TF_L2L_Raw_from_ACT_H_to_CPS_H_vs_UNIT_1_2012_02_02_With_3_Washers_Under_Top_Mass.fig
- X1_ISI_HAMX_TF_L2L_Raw_from_ACT_H_to_CPS_H_vs_UNIT_1_2012_02_02_With_3_Washers_Under_Top_Mass.pdf
- X1_ISI_HAMX_TF_L2L_Raw_from_ACT_H_to_GS13_H_vs_UNIT_1_2012_02_02_With_3_Washers_Under_Top_Mass.fig
- X1_ISI_HAMX_TF_L2L_Raw_from_ACT_H_to_GS13_H_vs_UNIT_1_2012_02_02_With_3_Washers_Under_Top_Mass.pdf
- X1_ISI_HAMX_TF_L2L_Raw_from_ACT_V_to_CPS_V_vs_UNIT_1_2012_02_02_With_3_Washers_Under_Top_Mass.fig




Figure – local-to-Local measurements, comparison with Unit #1 reference
Capacitive Position Sensors - Horizontal motion
 HAM-ISI - LHO - Unit #7 - August 10th 2012 - On Test Stand, In Air - Measurement Over Weekend




Figure – local-to-Local measurements, comparison with Unit #1 reference
Capacitive Position Sensors - Vertical motion

HAM-ISI - LHO - Unit #7 - August 10th 2012 - On Test Stand, In Air - Measurement Over Weekend





Figure – local-to-Local measurements, comparison with Unit #1 reference

Inertial Sensors - Horizontal motion



**Figure – local-to-Local measurements, comparison with Unit #1 reference
Inertial Sensors - Vertical motion**

Acceptance criteria:

No difference with the reference transfer functions (Unit #1)

- Phase – less than 10° - In Phase – Out of Phase
- Damping (fit by eye with Reference transfer functions)
- DC gain
- Eigen frequencies shift less than 10%

Test result:

Passed: X

Failed:


▪ *Step 17.2 - Cartesian to Cartesian - Comparison with Reference*

Scripts files for processing and plotting in SVN at:

- /SeiSVN/seismic/HAM-ISI/X1/HAMX/Scripts/Control_Scripts/
 - Step_3_TF_Cart_to_Cart_M1_ISI_HAMX.m
- /SeiSVN/seismic/HAM-ISI/Common/Plot_Functions_HAM_ISI
 - Plot_TF_C2C_HAM_Testing_With_LHO_Unit_1_Reference.m


Cartesian to Cartesian figures in SVN at:

- /SeiSVN/seismic/ HAM-ISI/X1/HAMX/Data/
- Figures/Transfer_Functions/Measurements/Comparisons/C2C/
 - X1_ISI_HAMX_TF_C2C_Raw_from_ACT_H_to_CPS_V_Symmetrized_vs_Unit_1_08_10_2012
 - X1_ISI_HAMX_TF_C2C_Raw_from_ACT_V_to_CPS_V_Symmetrized_vs_Unit_1_08_10_2012
 - X1_ISI_HAMX_TF_C2C_Raw_from_ACT_H_to_GS13_V_Symmetrized_vs_Unit_1_08_10_2012
 - X1_ISI_HAMX_TF_C2C_Raw_from_ACT_V_to_GS13_V_Symmetrized_vs_Unit_1_08_10_2012




**Figure – Cartesian to Cartesian measurements, comparison with Unit #1 reference
Capacitive Position Sensors - Horizontal motion**

HAM-ISI - LHO Unit #7 - TF C2C - Symmetrized - August 13th, 2012




**Figure – Cartesian to Cartesian measurements, comparison with Unit #1 reference
Capacitive Position Sensors - Vertical motion**

HAM-ISI - LHO Unit #7 - TF C2C - Symmetrized - August 13th, 2012



**Figure – Cartesian to Cartesian measurements, comparison with Unit #1 reference – Inertial Sensors
Horizontal motion**

HAM-ISI - LHO Unit #7 - TF C2C - Symmetrized - August 13th, 2012



**Figure – Cartesian to Cartesian measurements, comparison with Unit #1 reference
Inertial Sensors - Vertical motion**

Issues/difficulties encountered during this test:

Cartesian-TFs were simulated. Coherence is not available.

Acceptance criteria:

- No difference with the reference transfer functions (SVN)
 - o Phase – less than 10° - In Phase – Out of Phase
 - o Damping (fit by eye with Reference transfer functions)
 - o DC gain
 - o Eigen frequencies shift less than 10%

Test result:

Passed: X

Failed:

▪ *Step 17.3 - Cartesian to Cartesian - Comparison with other Units*



Scripts files for processing and plotting in SVN at:

- /SeiSVN/seismic/HAM-ISI/Common/Plot_Functions_HAM_ISI/
- Plot_HAM_ISI___Cartesian_Result_Comparison.m


Cartesian to Cartesian figures in SVN at:

- /SeiSVN/seismic/ HAM-ISI/X1/ Data/
- All_Units_Compared/Transfer_Functions/C2C/


- CPS_X.fig
- CPS_Y.fig
- CPS_Z.fig
- CPS_RX.fig
- CPS_RY.fig
- CPS_RZ.fig
- GS13_X.fig
- GS13_Y.fig
- GS13_Z.fig
- GS13_RX.fig
- GS13_RY.fig
- GS13_RZ.fig




CPS - RZ




CPS - Z







CPS - RX



CPS - RY








Figure – Cartesian to Cartesian TF, comparison with other Units

▪ *Step 18 - Lower Zero Moment Plane*

Data collection script files:

/SeiSVN/seismic/HAM-ISI/Common/Transfer_Function_Scripts/
 - Run_TF_C2C_10mHz_100mHz_LZMP_HAM_ISI.m

Data files in SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Transfer_Functions/Measurements/Undamped/
 - LHO_ISI_HAM_Unit_7_Data_TF_C2C_10mHz_100mHz_LZMP_20120814-164208.mat


Scripts files for processing and plotting in SVN at:

/SeiSVN/seismic/HAM-ISI/Common/Testing_Functions_HAM_ISI/
 - LZMP_HAM_ISI.m

Figures in SVN at:

/SeiSVN/seismic/HAM-ISI/X1/HAMX/Data/Figures/Transfer_Functions/Measurements/Undamped/
 - LHO_ISI_UNIT_7_LZMP_20120814.fig

The result of the measurement performed is presented below. Symmetrization filters are not engaged. Measurement was performed overnight with 250 averages.



LMZP Offset X - mm
 0.080731
 LMZP Offset Y - mm
 0.11495

Figure - Lower Zero Moment Plane – Main and cross couplings at low frequency



Issues/difficulties encountered during this test:

- Coherence is low.

Acceptance criteria:

- X offset must be less than 2 mm
- Y offset must be less than 2 mm

Test result:

Passed: X

Failed:

IV. HAM-ISI Unit #7 testing summary

HAM-ISI Unit #7 was assembled during July-August 2012. It is the last HAM-ISI Unit built at LHO. The testing of this Unit is presented here. It started on August 8th and lasted until August 16th. Production GS13s and Stage-0 L4Cs were installed during tests.

Particularities:

- Full set of production GS13s
- L4Cs and brackets installed

FAILED AND WAIVED TESTS

▪ *List of tests that failed and don't need to be redone:*

Step I.1: Initial testing data missing/obsolete on CPSs. CPSs spectra were validated with up to date measurements anyway (step 6)

Step I.3: QinetiQ test data missing for horizontal actuators. Actuators work properly though, as it can be seen on Linearity Tests and Transfer Functions

▪ *Tests that failed and need to be done during phase II*

Step III.14: Actuators appear to be linear on measurements. However, deviation from average slope is out of spec. It seems to correlate with cable+actuator resistance measurements. Make sure that linearity test results correlate with the final field cables.

This scale factor, which varies from an actuation point to another, could be corrected with an adjustment gain applied on the excitation signal sent to the actuators.

Step III.19: The simulation, and implementation, of the damping loops represent a “bonus test” and was not performed because of delays caused by omissions in assembly, instrument failure and temperature changes.

▪ *List of test that were skipped and that we will not do because they are not essential*

Step III.3: Sensor gap measurement with a jig. Waived to avoid scratching targets. Distance between sensor and target has also been checked during the assembly while adjusting target distance.

Important note:

Step III.8

Two points appeared to be controversial while measuring the level of the optical table. They were recorded as out of spec (-8/-10mils) when measured from close range (distance < 3ft), but were absolutely fine (as displayed) when measured from further away (other side of the optical table). We suspected the optical level we were using to be biased and tried with another one. Same observation was made. We supposed the optical levels available could not be used in close range (distance < 3ft). If this hypothesis is not true, the optical table could have flatness irregularities, up to -10mils, on two edges.