

Vacuum Equipment Prototype Results

December 96

LIGO-Gxxxxxxx

L160-G-960243-00-V

Prototype tests: Background

- Proposed by PSI - Not originally a LIGO requirement.
- PSI wanted to control their risk.
- PSI wanted to link prototype results to acceptance testing.

Prototype tests: Scope

- Confirm mechanical constructability of a typical component - BSC.
- Confirm outgassing performance after proposed cleaning, bake, and vent cycles.
- Confirm vibration performance of 80K pump.

Results: Mechanical

- Joint fab between RANOR and PSI with PSI welding.
- Dimensional inspection revealed minor tolerance problems - but within LIGO specs.
- One leak found at final assembly and leak test - Conflat to nipple weld - now procured as an assembly from Varian.

Results: Mechanical

- deflection - measured at one point - consistent with PSI finite element analysis.
- Handling problems with doors - four lifting points instead of one.

Results: Bakeout

- 51 heating zones on BSC.
- Temperature range from 127 to 152 C.
- Poor fit in some places, shedding of fibers -
As a result PSI rebid the blanket contract.
- Bakeout controller worked well - minor
complaints about blanket connectors - will
be changed.

Results: Vacuum

- Post bake - 7×10^{-9} torr with 500 l/s ion pump.
- Backfilled and soaked with “dry nitrogen” for 24 hours - then begin 100 hour pumpdown.
- 100 hour result - 5×10^{-8} torr - attributable to bad vent gas AND nitrogen adsorption/absorption by viton

Results: Vacuum - Isolatable Volume (100 hours)

- LIGO Goal - 1.2×10^{-8} torr
- Predicted - 1.8×10^{-8} torr after 24 hour N₂ soak.
- Significant component is N₂ which is 10 times goal. Other partial pressures ok.

Results: Vacuum - Isolatable Volume (100 hours)

Possible solutions for nitrogen problem:

- for initial IF - do nothing.
- Add distributed pumps along beam tube - getters, ion, cryo.
- Upgrade to metal seals.
- Subcool 80K pumps.

Prototype tests: 80K pump tests

Vibration tests on cold 80K pump:

- Measurements over a range of boiloff.
- Little correlation between noise and flow.
- Warm measurements same as background.
- Background measurements taken on different day.

TABLE 3.4-1
ISOLATABLE SECTION ULTIMATE PRESSURES @ 100 HRS, PREDICTED
VERTEX + BEAM MANIFOLD

	LIGO	Predicted	Predicted
	Pressure	Pressure	Pressure
	Goals	24 hr exposure	1 hr exposure
Species	Torr	Torr	Torr
H2	5.0E-09	4.0E-09	4.0E-09
H2O	5.0E-09	2.4E-09	2.4E-09
N2	5.0E-10	7.2E-09	7.0E-10
CO	5.0E-10	3.0E-09	3.0E-09
CO2	2.0E-10	3.0E-10	3.0E-10
CH4	2.0E-10	9.0E-10	9.0E-10
OTHER	5.0E-10	6.6E-10	6.6E-10
TOTAL EXCLUDING H2O, H2	1.9E-09	1.2E-08	5.5E-09
TOTAL	1.2E-08	1.8E-08	1.2E-08

Vacuum Equipment Prototype Results

NOT PRESENTED DUE TO
LACK OF TIME

J. Worden

December 96

LIGO-Gxxxxxxx

L160-G-960243-00.V

Prototype tests: Background

- Proposed by PSI - Not originally a LIGO requirement.
- PSI wanted to control their risk.
- PSI wanted to link prototype results to acceptance testing.

Prototype tests: Scope

- Confirm mechanical constructability of a typical component - BSC.
- Confirm outgassing performance after proposed cleaning, bake, and vent cycles.
- Confirm vibration performance of 80K pump.

Results: Mechanical

- Joint fab between RANOR and PSI with PSI welding.
- Dimensional inspection revealed minor tolerance problems - but within LIGO specs.
- One leak found at final assembly and leak test - Conflat to nipple weld - now procured as an assembly from Varian.

Results: Mechanical

- deflection - measured at one point - consistent with PSI finite element analysis.
- Handling problems with doors - four lifting points instead of one.

Results: Bakeout

- 51 heating zones on BSC.
- Temperature range from 127 to 152 C.
- Poor fit in some places, shedding of fibers -
As a result PSI rebid the blanket contract.
- Bakeout controller worked well - minor
complaints about blanket connectors - will
be changed.

Results: Vacuum

- Post bake - 7×10^{-9} torr with 500 l/s ion pump.
- Backfilled and soaked with “dry nitrogen” for 24 hours - then begin 100 hour pumpdown.
- 100 hour result - 5×10^{-8} torr - attributable to bad vent gas AND nitrogen adsorption/absorption by viton

Results: Vacuum - Isolatable Volume (100 hours)

- LIGO Goal - 1.2×10^{-8} torr
- Predicted - 1.8×10^{-8} torr after 24 hour N₂ soak.
- Significant component is N₂ which is 10 times goal. Other partial pressures ok.

Results: Vacuum - Isolatable Volume (100 hours)

Possible solutions for nitrogen problem:

- for initial IF - do nothing.
- Add distributed pumps along beam tube - getters, ion, cryo.
- Upgrade to metal seals.
- Subcool 80K pumps.

Prototype tests: 80K pump tests

Vibration tests on cold 80K pump:

- Measurements over a range of boiloff.
- Little correlation between noise and flow.
- Warm measurements same as background.
- Background measurements taken on different day.

TABLE 3.4-1
ISOLATABLE SECTION ULTIMATE PRESSURES @ 100 HRS, PREDICTED
VERTEX + BEAM MANIFOLD


	LIGO	Predicted	Predicted
	Pressure	Pressure	Pressure
	Goals	24 hr exposure	1 hr exposure
Species	Torr	Torr	Torr
H2	5.0E-09	4.0E-09	4.0E-09
H2O	5.0E-09	2.4E-09	2.4E-09
N2	5.0E-10	7.2E-09	7.0E-10
CO	5.0E-10	3.0E-09	3.0E-09
CO2	2.0E-10	3.0E-10	3.0E-10
CH4	2.0E-10	9.0E-10	9.0E-10
OTHER	5.0E-10	6.6E-10	6.6E-10
TOTAL EXCLUDING H2O, H2	1.9E-09	1.2E-08	5.5E-09
TOTAL	1.2E-08	1.8E-08	1.2E-08

Beam Tube Installation


- Cleaning tube sections
- Shipping tube sections
- Fitup & welding girth seams
- Leak checking girth seams
- Baffle installation
- Support installation
- Alignment

*Not presented
due to lack of
time*






4



CBI 10-9-96
B-001 On Drain 10-7-96
NV Residue from 200mL
AGEK=5.0 9mm KBr Disc

FTIR Results

Tube No.	Z1480 x1E-4	Z2950 x1E-4	Comments
B001	0.32	0.47	Recleaned, after process/equipment mods.
B002	0.00	0.00	Recleaned, after process/equipment mods.
B003	0.06	0.37	Recleaned, after process/equipment mods.
G001	0.00	0.21	
I001	0.03	0.27	
G002	0.19	0.83	
H001	0.18	0.58	
S001A	15.7	4.01	After second wash (first wash drying looked suspect)
S002B	0.21	0.85	After second wash (first wash drying looked suspect)
S001F	1.25	1.00	After alcohol wipedown and sixth wash
A003	0.15	0.65	
S001G	1.27	0.56	After second alcohol wipedown and seventh wash
A009	0.03	0.31	
S001J	0.62	1.47	After tenth wash + two additional steam rinses
B045	0.37	1.47	
C001	0.25	0.65	
C002	0.34	1.23	
A047	0.19	0.62	



OVER SIZE LOAD
(Lampson) CPT



7



NO SMOKING

MA BELVEDARCC

3571

003

TESTING

