

Advanced LIGO Commissioning Overview




Stanford LVC Meeting, August 27, 2014

Peter Fritschel



History of Integrated Testing

- ❑ Integrated testing phases interleaved with installation
- ❑ Complementary division between LHO and LLO
 - Designed to address biggest areas of risk as soon as possible
 - H1 focused on long arm cavities; L1 worked outward from the vertex




Current Timeline

April May June July August September October November




L1 Locking Statistics

157 locks lasting < 5 min







The First 3 Months



Latest L1 Noise Budget & Range




L1SNSW EFFECTIVE RANGE (MPC) - SenseMonitor_CAL_L1 [© LIGO 2002]



Subsystem highlights

- ❑ Pre-Stabilized Laser (PSL) commissioned
- ❑ Input Mode Cleaner (IMC) has been fully commissioned
- ❑ All seismic isolators (SEI) work as designed and are fully automated
- ❑ All suspensions (SUS) work as designed and are fully automated
- ❑ Interferometer locking
 - Following talks by Alexa and Den
- ❑ Interferometer Automation
 - Significant progress in implementing the Guardian state control system
 - All subsystems, and full interferometer locking under Guardian control



version: 1060 GUARDIAN: IFO_LOCK

STATE	IDLE	1	log		
TARGET	IDLE	1		graph	
REQUEST	IDLE	1			edit
NOMINAL RF_LOCKED_10W 910 +MODE+STATUS=OK					
USERMSG					
MODE	EXEC	LOGLEVEL	INFO	STATUS	DONE
GRIMSG executing state: IDLE (1)					

Commissioning focus for the first Observational Run

□ Target sensitivity

- Binary neutron star coalescence range of 40-80 Mpc, each detector
- Important frequency band: 20—300 Hz
- Input laser power: 25 W

□ Nominal duration

- 3 months

□ Run start

- Some time in 2015, perhaps mid-2015

Mysteries, unexpected problems,
challenges:

*issues we likely need to address
before the first science run*

Electro-static charging & actuation


- Each End Test Mass has electro-static actuation, via electrodes on the adjacent reaction mass

$$Force \propto (V_{bias} - V_{signal})^2$$

- Measurements of force vs bias indicates there is static charge present, equivalent to 10's to several 100's of volts

- 'static' charge will fluctuate and create noise
- Charge is not uniform; makes it hard to lower the bias for low noise


- Work in progress: source of charging not clear, nor if it is constant
 - First tests of a 'de-ionizer', connected to ETM chamber
 - Procedure for discharging optic at installation has been vastly improved
- Noise from ESD needs to be reduced: need factor of 3-5x for now
 - Via bias reduction, or lower noise signal path, or both



Laser intensity noise & coupling

□ Laser intensity stabilization is done in 2 stages

- Second stage detects a sample of the IMC transmitted light in vacuum, to reduce vibration related sensing noise
- Initial versions of the in-vacuum sensor had several design & assembly problems; essentially non-functional
- A new version that incorporates several design improvements has been made and installed in H1: testing is imminent




Typical ISS performance on L1, with temporary, in-air 2nd stage detector


The 250 Hz peak couples through to DARM

Intensity noise coupling

Transfer function to arm cavity shows expected filtering:





Transfer function to OMC readout does not ...



- Work in progress trying to understand this coupling, through measurements and modeling
 - Higher order modes? Offsets? RF sidebands?



Suspension violin modes

- ❑ Test mass suspension violin modes, at 500 Hz, are excited several orders of magnitude above thermal
- ❑ We do not understand why they are vibrating so much
- ❑ Prevents us from engaging full whitening on the GW readout channels: excess ADC noise
- ❑ Need to actively damp the modes, using interferometer signal to feed back to the quad penultimate stages
 - Should be doable, but it is tricky: 16 very high Q modes in a narrow frequency range
 - Some progress recently on L1 with the DRMI




Glitches from digital-to-analog converters

- ❑ DAC transitions are accompanied by a glitch
 - Inevitable in all DACs (12 nV-sec spec for our DACs)
 - Largest at the zero-crossing (all bits flip), next largest at $\frac{1}{4}$ & $\frac{3}{4}$ of full scale
- ❑ Observed to create low frequency noise in the recycling cavity signals



Noise mechanism not completely clear



- Solutions:
- Offsets on control signals
 - Low pass filters after DAC



- ❑ Also an issue for ESD feedback, at $\frac{3}{4}$ range transition

Parametric Instabilities


Combination of high stored optical power and low mechanical loss could cause an instability



- Latest analysis (S Gras) suggests we are more prone to PI than we thought
 - MC simulation with distribution of RoC's and acoustic mode frequencies of test masses
- Start to look for risky modes even before they become unstable (UWA idea)

Seasonal variability of ground motion

*LLO
ground
motion
over 500
days*



So far, commissioning has been during periods of low microseism

Impact of higher ground motion

□ Arm Length Stabilization could suffer

- Arm cavity finesse at 532 nm is much lower than desired:
 - ❖ ETMs have too large a transmission at 532 nm
 - ❖ Finesse: 5-10 (actual) vs. 100 (desired)
- Makes the cavity locking point much more sensitive to alignment and alignment fluctuations

□ Replacing the ETMs could be the best solution

- ETMs now coming out of LMA have the right 532 nm transmission
- Downside would be a 2 month hit for replacement

In Conclusion

- ❑ Initial commissioning has progressed quickly
 - The only significant delay was due to the green coating issue.
- ❑ Next up: get H1 caught up with L1
 - H1 will test some ideas for improving the locking scheme
 - H1 has the improved second stage detector for the laser intensity stabilization in place
- ❑ L1 has reached the aLIGO Project milestone for integration: 2 hour lock
 - As a result, non-LIGO Lab people can now contribute to L1 commissioning, without having to set up a contract with aLIGO